May 05, 2023

Bryce Bishop, Planner III City of Salem Community Development Planning Division 555 Liberty St SE Room 305 Salem, OR 97301-3503

RE: 22-125120-PLN Reid Saunders Association 3985 Lindburg Road SE Salem, OR 97302



We wish to express our appreciation for your timely review of the Construction Documents for Reid Saunders Association. Attached is your Plan Review Comments, and following are our proposed responses.

- 1. Site Plan:
 - a. The site plan has been revised to include the property line dimensions that reflect those on the plat. The dimensions shown on the plans are angled dimensions relative to construction and shall not match the linear dimension of the property.
- 2. Civil and Landscape Drawings:
 - a. Attached are the current consultant drawings. We will provide final consultant drawings after the SPR is deemed complete so they can coordinate to the final approved site plan.
- 3. Class 2 Adjustment FAR & Frontage:
 - a. The main building entry along Lindburg Road has a roof overhang extending 5'-0" from Gridline 3, which is 2'-0" from the door. This makes the weather protection area over the entry 7'-0" deep, see attached roof plan. The recommended window extensions are cost prohibitive to the project budget and will not be incorporated.
- 4. Additional Comments on Plan:
 - a. The site plan on Sheet A1.1 has been updated to reflect the markups. See below additional comments and information.
 - i. Trash bins are less than 1 cubic yard and shall be serviced similar to residential cans. There aren't provisions in the code that relay the Planning Department has jurisdiction over servicing information for bins of this capacity.
 - ii. The bike rack positioning is shown on detail 12/A1.2, attached. The enlarged plan was intended to be diagrammatic, which is why it wasn't dimensioned. The plan been updated to show the racks' actual placement within the clearance zone.



Bryce Bishop City of Salem Community Development Planning Division Reid Saunders Association Plan Review Comment Response May 05, 2023 Page 2

- iii. The site summary has been moved to the code sheet, A0.1, in preparation for Building Permit submission. See attached for the site summary.
- iv. The turnaround is now configured per Figure 806-9.
- v. Weather protection over the main entry is addressed above.
- vi. Repositioning the building due to the south utility easement puts us out of conformance for the southern setback. I revised the Class 2 Adjustment write-up to include this deficiency, refer to the attached.
- vii. A pedestrian crossing has been provided between the ADA stalls as requested.
- viii. The diagonal spaces have been marked as 'Compact'.
- ix. Window extensions (marked up on A3.1) is addressed above.


Once again, thank you for your review of the Construction Documents for Reid Saunders Association. We trust our responses to your Plan Review Comments will meet with approval. Please let us know if you have any further questions.

Sincerely,


Sarah Rose, AIA Enc. cc:Lisa Fordyce, <u>lisa@reidsaunders.org</u>; Reid Saunders, <u>reid@reidsaunders.org</u>

GENERAL			FIRE-RESISTANCE	-RATED CONSTRUCTION (CHAPT	TER 7)
REID SAUNDERS ASSOCIATION PROJECT NUMBER: 2022.0003			EXTERIOR WALLS, PROJECTIONS 0-2 FT	NOT PERMITTED	TABLE 705.2
PRINCIPAL ARCHITECT: BLAKE BURAL, AI			0-2 FT 2-3 FT 3-5 FT 5 FT +	24 INCHES ² / ₃ OF FSD 40 INCHES	
PROJECT ARCHITECT: SARAH ROSE, AIA PROJECT DESCRIPTION: NEW TWO-STOR			FIRE RATING	GREATER THAN 10 FEET, RATED ONLY FROM INTERIOR	SECT. 705.5
ZONING CODE			WALL OPENINGS		TABLE 705.8
	FMU FAIRVIEW MIXED-USE, OVERLAY ZONE: VC	VILLAGE CENTER	0-3 FT 3-5 FT	UP, S - NOT PERMITTED UP, S - 15%	
ADJACENT ZONES: NORTH:	FMU FAIRVIEW MIXED-USE, OVERLAY ZONE: AU		5-10 FT 10-15 FT	UP, S - 25% UP, S - 45% (EAST, SOUTH SIDES)	
EAST: SOUTH:	FMU FAIRVIEW MIXED-USE, OVERLAY ZONE: VC FMU FAIRVIEW MIXED-USE, OVERLAY ZONE: VC		15-20 FT 20-25 FT	UP, S - 75% UP, S - NO LIMIT	
WEST:	FMU FAIRVIEW MIXED-USE, OVERLAY ZONE: VC	VILLAGE CENTER	25-30 FT 30 FT +	UP, S - NO LIMIT UP, S - NO LIMIT (NORTH, WEST SIDES)	
			UNPROTECTED OPENINGS ALLO	OWED WHERE EXTERIOR WALL IS NOT RATED	SECT. 705.8.1
PERMITTED USE:	OFFICE	TABLE 530-1	FIRE WALLS	N/A	SECT 706
DEVELOPMENT STANDARDS FAIRVIEW REFINEMENT PLAN:			FIRE BARRIERS	N/A	SECT 707
HEIGHT:	45'-0" MAX, COMPLIES		FIRE PARTITIONS	N/A	SECT 708
SETBACKS:			HORIZONTAL ASSEMBLIES	N/A	SECT 711
REQUIRED:	BETWEEN 10'-0" TO 20'-0" FROM PRIVATE DRIVE AND PROPERTY LINES,		OPENING PROTECTIVE	N/A	SECT 716
PROVIDED:	BETWEEN 22'-0" TO 59'-0" FROM WEST FACADE TO PRIVATE DRIVE;				
	BETWEEN 95'-0" AND 100'-0" FROM NORTH FACADE TO PRIVATE DRIVE;		INTERIOR FINISHES		
	BETWEEN 10'-0" TO 22'-0" ALONG THE SOUTH FACADE; BETWEEN 10'-0" TO		OCCUPANCY :	GROUP B, SPRINKLED	
	20'-0" ALONG THE EAST FACADE;		VERTICAL EXITS: EXIT CORRIDORS:	CLASS B CLASS C	TABLE 803.13 TABLE 803.13
FRONTAGE:	SEEKING ADJUSTMENT TO COMPLY		ROOMS:	CLASS C	TABLE 803.13
REQUIRED:	70% FRONTAGE			SYSTEM (CHAPTER 9)	
PROVIDED:	LINDBURG DR = 323 LF, 25%				
	STRONG RD = 272 LF, 37% SEEKING ADJUSTMENT TO COMPLY		BOCCUPANCY	SPRINKLED, NON-REQUIRED	SECT. 903.2
FAR:			FIRE ALARM	MANUAL ALARM NOT REQUIRED	SECT. 907.2.2
REQUIRED: <u>PROVIDED</u> : OFF-STREET PARKING:	0.75 0.17, SEEKING ADJUSTMENT TO COMPLY	TABLE 806-1			
PARKING REQUIRED:	1 PS PER 500 SF OF BUILDING AREA		MEANS OF EGRESS	6 (CHAPTER 10)	
MIN.:	= 9,180 SF / 500 =19 PS MIN.		OCCUPANT LOAD:	167 OCCUPANTS	
1911 V.	MIN. IS <20 PS; MAX = MIN. x 2.5 =19 x 2.5		EGRESS WIDTH:		
MAX.:	=48 PS MAX.		REQUIRED:	$167 \text{ OCC} \times (0.2) = 33.4"$	SECT. 1005.3.2
PROVIDED: FULL/COMPACT	= 24 SPACES		PROVIDED:	36: EA (1) = 36" 72: EA (1) = 72"	
HANDICAP TOTAL	= 2 SPACE			TOTAL = 108"	
HANDICAP PARKING:	= 26 SPACES	TABLE 1106.1	EGRESS ILLUMINATION:	REQUIRED	SECT. 1006.1
TOTAL REQUIRED: TOTAL PROVIDED:	= 2 PS = 2 PS, COMPLIES		PANIC HARDWARE	OCC LOAD > 50, ALL EXITS	
BICYCLE PARKING:			COMMON PATH B OCC, SPRINKLED	100 FT	TABLE 1006.2.
TOTAL REQUIRED:	1 PER 500 SF		SPACES WITH ONE EXIT	B OCC 49 MAX OCCUPANTS	TABLE 1006.2.
TOTAL PROVIDED:	= 18 PS = 18 PS, COMPLIES		EXIT TRAVEL DISTANCE		TABLE 1017.2
			B OCCUPANCY, NON- SPRINKLEE	D 200 FT, COMPLIES	
			CORRIDOR 1-HOUR RATING	B OCC, NON-SPRINKLED	
USE AND OCCUPANO B OCCUPANCY	CY CLASSIFICATION (CHAP OFFICE	IER 3) SECT. 304			
		0201.004			
CONSTRUCTION TYPE:	HEIGHTS AND AREAS (CHA VB, SPRINKLED	TABLE 601			
BUILDING HEIGHT: ALLOWABLE STORIES ABOVE GRADE:	60'-0" MAX, COMPLIES 3 STORIES, COMPLIES	TABLE 504.3 TABLE 504.4	ACCESSIBILITY (CH	IAPTER 11)	
BUILDING AREA:		TABLE 506.2	PARKING AND LOADING FACILITIES NEW SPACES	132	
BASE ALLOWABLE:	27,000 SF		NEW ACCESSIBLE SPACES ACCESSIBLE SPACES REQUIRED	5	
PROPOSED:	9,180 SF, COMPLIES				
TYPES OF CONSTRUCTION TYPE:	CTION (CHAPTER 6) VB, SPRINKLED	TABLE 601			
BUILDING ELEMENTS: STRUCTURAL FRAME:	0-HR	TABLE 601	PLUMBING SYSTEM	IS (CHAPTER 29)	
EXTERIOR BEARING WALL:	0-HR	TABLE 601	B OCCUPANT LOAD: 311	······	TABLE 2902.2
INTERIOR BEARING WALL:	0-HR	TABLE 601	MALES: 155.5 FEMALES: 155.5		
EXTERIOR NON-BEARING WALL: x < 5'-0" =	1-HR	TABLE 705.5			
5 x < 10'-0" = 10'-0" x < 30'-0" =	1-HR 0-HR	TABLE 705.5 TABLE 705.5	MEN WC LAV UR DF		VR
$10^{-0^{\circ}}$ x < $30^{-0^{\circ}}$ = x 30'-0"	0-HR 0-HR	TABLE 705.5 TABLE 705.5	B OCC <u>4.11 2.94</u> REQUIRED: 5 3	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	_
INTERIOR NON-BEARING WALL	0-HR	TABLE 601	PROVIDED: 3 2 1 -	- 3 2 2 2 2 -	
FLOOR, INCLUDING BEAMS ROOF, INCLUDING BEAMS	0-HR 0-HR	TABLE 601 TABLE 601			

MPLIANCE









SECOND FLOOR CODE PLAN 2 SECOND F SCALE: 1/8" = 1'-0"


6,950 GSF 139 OCC





2,230 GSF 28 OCC





 ROOM
 B
 Image: OCCUPANCY CLASSIFICATION

 0
 Image: SQUARE FOOTAGE OF AREA

 10
 Image: OCCUPANT LOAD FACTOR


 1
 Image: OCCUPANTS

EXIT EGRESS SIGN WITH BATTERY BACKUP

SEMI-RECESSED FIRE EXTINGUISHER CABINET

DRINKING FOUNTAIN, REFER TO PLUMBING DESIGN/BUILD DRAWINGS

REQUIRED EXIT



REVISIONS





ARCHITECTURE COMMUNITY 1100 Liberty St SE, Suite 200 Salem, OR 97302-5385 P: 503.581.4114 www.accoac.com


REID SAUNDERS

3985 LINDBURG RD SE SALEM, OREGON 97302

SHEET A0.⁻







GENERAL NOTES:

- 1. GENERAL NOTES APPLY TO ALL DRAWINGS.
- 2. DIMENSIONS ARE TO EXISTING FACE OF WALL, FACE OF NEW FRAMING, AND FACE OF EXISTING CONCRETE UNLESS NOTED OTHERWISE.
- 3. DRAWINGS ARE DIAGRAMMATIC ONLY AND SHOULD NOT BE SCALED. NOTIFY ARCHITECT IMMEDIATELY OF ANY DISCREPANCIES OR QUESTIONABLE DIMENSIONS PRIOR TO PROCEEDING WITH AREA OF QUESTIONABLE WORK.
- 4. IN CASE OF ANY CONFLICTS IN THE REQUIREMENTS OF THE CONTRACT DOCUMENTS, THE CONTRACTOR IS REQUIRED TO INCLUDE THE BETTER QUALITY AND LARGER QUANTITY OF THE WORK.
- 5. CONTRACTOR AND BIDDERS SHALL USE COMPLETE SETS OF CONTRACT DOCUMENTS; NEITHER THE OWNER NOR ARCHITECT ASSUMES RESPONSIBILITY FOR ERRORS OR MISINTERPRETATIONS RESULTING FROM THE USE OF INCOMPLETE SETS OF CONTRACT DOCUMENTS.

SYMBOL LEGEND:

□ DS	DOWNSPOUT
° RD	ROOF DRAIN
° OD	OVERFLOW DRAIN
T.P. T.D.	TOP OF PARAPET TOP OF DECK
	VENTED RIDGE CAP

RE	FERENCE NOTES:
1	STANDING SEAM METAL ROOF

- 2 TPO MEMBRANE ROOFING SYSTEM, SLOPE WITH TAPERED INSULATION
- 3 PRE-FINISHED METAL GUTTER AND DOWNSPOUT, AT SIM CONDITION, DAYLIGHT TO ROOF BELOW
- 4 PARAPET WALL WITH CAP FLASHING $\begin{pmatrix} 6 \\ A2.3 \end{pmatrix}$
- 5 MECH ROOFTOP UNITS, REFER TO MECHANICAL DESIGN/BUILD DRAWINGS
- 6 ROOF DRAIN
- 7 VENT-THRU-ROOF
- 8 TPO ROOF CRICKET, SLOPE TO ROOF DRAIN
- 9 ROOF ACCESS HATCH, REFER TO $\begin{pmatrix} 4 \\ A8.3 \end{pmatrix}$



7 3

6

SCALE: 3"=1'-0"

- GALV CLEAT, CONT.; ANCHOR TO TOP PLATE AT 24" OC PRE-FINISHED METAL CAP FLASHING WITH STANDING SEAM JOINTS - 2x10 (CUT TO FIT) CONT. TOP PLATE (RIP TO $\frac{3}{4}$ " INSIDE HEIGHT) - SELF-ADHERING FLASHING, CONT.; EXTEND OVER CLEAT AND 4" OVER SIDE-WALL FLASHING T.O. PARAPET Y FASTENERS WITH NEOPRENE WASHERS AT 24" o.c. ALUM INSECT SCREEN, CONT.; LAP OVER TOP OF FURRING; STAPLE TO TOP PLATE AT 12" OC; ANCHOR TO TOP OF SIDING WITH MASTIC, CONT.; 5/4x4 CEMENTITIOUS TRIM BOARD

· SIDE-WALL FLASHING; EXTEND FULL HEIGHT OF PARAPET; ANCHOR AS REQ'D SHEATHING AND STUDS PER STRUCT. INFILTRATION BARRIER; EXTEND OVER PARAPET TOP PLATE

PARAPET CAP - TYP.

2203-A2.3-06

SHEET A2.3

3985 LINDBURG RD SE

SALEM, OREGON 97302

ARCHITECTURE

COMMUNITY

1100 Liberty St SE, Suite 200 Salem, OR 97302-5385 P: 503.581.4114

<u>₩₩₩.accoac.com</u>

SAUNDERS

REID

In the event conflicts are discovered

In the event conflicts are discovered between the original signed and sealed documents prepared by the Architects and/or their Consultants, and any copy of the documents transmitted by mail, fax, electronically or otherwise, the original signed and sealed documents shall govern.

2022.0003

MAY 19, 2023

CJA

JOB NO.

DATE

DRAWN

REVISIONS

2203-A2.3-05

DRAWINGS FOR: PROJECT LOCATION TAX LOT 083W11AB 02900, SECTION 11, T8S., R3W., W.M. **REID SAUNDERS - NEW OFFICE** STRONG RD SE & LINDBURG RD SE SALEM, OR 97302

FOR:

REID SAUNDERS 1790 16TH ST SE #201 SALEM, OR 97302 (503) 581-7394

ITEM Pr	ROPOSED	EXISTING	
SANITARY SEWER			•
STORM DRAIN			
WATER		W	
GAS		G ·	
TELEPHONE	· · · · -	T ·	· · · ·
POWER		P	
TELEVISION			
FENCE	x	— x — x	
RAILROAD	<u> </u>	1 () () () () () () () () () () () () ()	- <u>[</u>
	UU		UU
CURB, DRIVEWAY, P.C.C. SIDEWALK			
HEDGE OR BRUSH	\sum	Demo	
TREES			A CONTRACTOR
STREET OR ALLEY RIGHT OF W	/AY	R/W	<u></u>
PLATTED LOT LINE			
PLATTED LOT LINE (ABANDONE	D) — —		
OWNERSHIP LINE			
EASEMENT OR TEMPORARY RIGHT OF WAY			
IMPROVEMENT DISTRICT BOUND	ARY		
PROJECT CENTERLINE AND STATIONING	2	<u> </u>	5+00
CITY LIMITS LINE			

ITEM	PROPOSED
BARRICADE	a
FLOW DIRECTION	—
TELEPHONE MANHOLE	
TELEPHONE PEDESTAL	
SANITARY SEWER MANHOLE	S
STORM DRAIN MANHOLE	D
CATCH BASIN	
JUNCTION BOX	
FIRE HYDRANT AND VALVE	\$ €
WATER METER	
WATER VALVE	$\otimes +$
POWER POLE	0
POWER POLE W/ANCHOR	⊖ —⇒
POLE W/LUMINARE	
LIGHT POLE	\$
SIGN POST	
MAILBOX	
TRAFFIC SIGNAL	
X-WALK SIGNAL	

EXISTING	
Π	

 \leftarrow

(T)

 (\mathbb{S})

(D)

mm

 $\otimes - \bigcirc$

 $\otimes \dashv$

 \bigcirc

 $\bigcirc \neg \phi$

 $\dot{\mathbf{D}}$

T.S.

X-WK

 \bigcirc




Call before you dig.


ASPH	ASPHALT	IRR
AD	AREA DRAIN	INV
ASSY	ASSEMBLY	JB
BLDG, BLD	BUILDING	LP
BW	BOTTOM OF WALL	M
	CABLE TELEVISION	MB
СВ	CATCH BASIN	МН
СО	CLEAN-OUT	OH
CO	CONCRETE	P/L, P
CL, Ç	CENTERLINE	PP
	DUCTILE IRON PIPE	PVC
EG	EDGE OF GRAVEL	PWR
EOP, EP	EDGE OF PAVEMENT	R, RAD_
ELEV	ELEVATION	RPB
EX, EXIST	EXISTING	ROW, R/
FDC	FIRE DEPT. CONNECTOR	SS
FT	FEET	SD
	FINISH FLOOR	SVC
FG	FINISH GRADE	SWK, S/
FH	FIRE HYDRANT FIELD INLET	тс
FI	FIELD INLET	TEL
FM	FORCE MAIN	TR
GRAV		TS
GM	GAS METER	TW
GP	GATE POST	TYP
GS	GROUND SHOT	UG, U/G
GV	GAS VALVE	UTIL
HC	HANDICAP	VLT
HYD	HYDRANT	W/
IR	IRON ROD	WM
IP	IRON PIPE	WLM
		VDO

LP M MB OH P/L, P PVC PWR PWR R, RAD ROW, R/W SS SUC SVC SWK, S/W TC TEL TEL TR TS TW TYP UG, U/G UTIL W/ WM WLM	JUNCTION BOX LIGHT POLE METER, MAIN MAILBOX MANHOLE OVER-HEAD PROPERTY LINE POWER POLE POUYVINYL CHLORIDE POWER RADIUS RAISED PLANTER BOX RIGHT-OF-WAY SANITARY SEWER STORM DRAIN SERVICE SIDEWALK TOP OF CURB TELEPHONE TRANSFORMER TRAFFIC SIGNAL TOP OF WALL TYPICAL UNDER GROUND UTILITY

	LINE TYPES	
DISCLAIMER: UTILITIES DEPICTED ARE BASED ON EVIDENCE FOUND IN THE FIELD, MUNICIPALITY AND/OR OTHER GOVERNMENT ENTITY AS-BUILT PLANS, CONTRACTOR PLANS AND OTHER DOCUMENTS OF RECORD. BARKER SURVEYING ASSUMES NO RESPONSIBILITY FOR UTILITIES THAT ARE NO LONGER IN USE, INSTALLED AFTER THE DATE OF ACTUAL SURVEY, NOT IDENTIFIED OR NOT LOCATED. THIS INCLUDES UTILITIES UPON PUBLIC OR PRIVATE PROPERTY. SPECIFIC UTILITY POSITIONS INDICATED ON THE GROUND SURFACE PROVIDED BY LOCATION SERVICES MAY VARY DUE TO UNDERGROUND DETECTION CAPABILITIES.	CATV LINECATVVVVVVVV	- COM COM
	SYMBOLS	
	AD AREA DRAIN SIGN POST	
BENCHMARK UTILIZED: CITY OF SALEM #2098 CITY 369.46' NGVD 29	 ● or □□□ CATCH BASIN PEDO PEDESTAL COO CLEANOUT □□ MAIL BOX ○○ FIRE HYDRANT ○○ IRRIGATION V ○○ UTILITY/POWE ○○ UTILITY/POWE 	
LOCATED EAST CURB BATTLE CR RD SE, D'N INTERSECTION BOONE RD SE, TO POF CURB © B.R. OF TURN IN, 'SW UTILITY VAULT, 27' SW POWER POLE, 4'NW WM, 12' SE OF WV	GPWGAS/POWER/WATER METERTPDSODOWN SPOUT• MONUMENT FOR	OUND
	 MANHOLE TELEPHONE MANHOLE STORM DRAIN MANHOLE SANITARY SEWER 	



TREES - *TREENAME* DIAMETER (INCHES)/DRIP RADIUS (FEET) NOTE: DIAMETER MEASURED AT BREAST HEIGHT



	_			
	1.	ERAL NOTES Contractor shall procure, pay all costs for, and conform to all construction permits required by the City of Salem. Contractor shall coordinate and pay all fees and costs associated with connecting to existing water, sanitary sewer and storm sewer facilities, including services and inspections by the Approving Agency. Costs shall include as applicable but not be limited to fees for connection, tapping, inspection, testing, chlorination, System Development Charges, water meters, backflow certifications, or other similar or related	31.	For public and private improvements, except required by Salem Standard Construction Spe following stripping and grading operations, density per AASHTO T-180 test method (Modif approved by the Owner's authorized represen grading for base rock.
		costs. Oregon law requires the Contractor to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth in OAR 952-001-0010 through OAR 952-001-0090. Obtain copies of the rules by calling the center. (Note: the telephone number for the Oregon Utility Notification Center is 503-232-1987).		Unless otherwise required by Salem Standard shall be constructed and compacted in 6" li engineered and comply with the Oregon Struc 92% of the maximum dry density per AASHTO T For private improvements, unless otherwise
	3.	Contractor to notify City and all utility companies a minimum of 48 business hours (2 business days) prior to start of construction, and comply with all other notification requirements of the Approving Agency with jurisdiction over the work.	55.	Specifications, Granular baserock shall con 02630.10 (Dense Graded Base Aggregate), wit more than 5% passing the #200 sieve.
	4.	Contractor shall provide all bonds and insurance required by public and/or private agencies having jurisdiction. Where required by public and/or private agencies having jurisdiction, the Contractor shall submit a suitable maintenance bond prior to final payment.	34.	Compact granular baserock to 92% of the max (Modified Proctor). Written baserock compact laboratory must be received by the Owner's pavement, and a finished rock grade proof-r representative) must be performed.
		For City Construction Permits, contact Salem Public Works Engineering Construction Management at 503-588-6211. For City Building Permits, contact Salem Permit Application Center at 503-588-6256.	35.	For private improvements, unless otherwise Specifications, A.C. pavement shall conform Concrete Pavement) for standard duty mix.
	7.	Contractor to apply for services at the Permit Application Center (PAC office) for work to be done by City forces on public mains. All materials and workmanship for facilities in street right-of-way or easements shall conform to Approving Agencies' construction specifications wherein each has jurisdiction, including but not limited to the City, County, Oregon Health Division (OHD) and the Oregon Department of Environmental Quality (DEQ).		drawings, base lifts shall be 3/4" dense gr dense graded mix. Unless otherwise specifi parking lots and streets shall be Level 2 m 00744.13. A.C. Pavement shall be compacted determined by the Rice standard method. Wr independent testing laboratory must be rece before final payment.
		Unless otherwise approved by the Public Works Director, construction of all public facilities shall be done between 7:00 a.m. and 6:00 p.m., Monday through Saturday. The Contractor shall perform all work necessary to complete the project in accordance with	36.	Pavement surface shall be a smooth, well-se Bony or open graded pavement surfaces shall authorized representative, prior to final a
		the approved construction drawings including such incidentals as may be necessary to meet the Approving Agencies' requirements and provide a completed project. Any inspection by the City or other Approving Agency shall not, in any way, relieve the	37.	For private improvements, unless otherwise Specifications, HMAC mixtures shall be plac conditions are such that proper handling, f no case shall bituminous mixtures be placed
	11.	Contractor from any obligation to perform the work in strict compliance with the contract documents, applicable codes, and Approving Agency requirements. Contractor shall maintain one complete set of approved drawings on the construction site at	38	established under 2021 OSSC (ODOT/APWA) 007 the project specifications, whichever is mo . Contractor shall protect new pavement again
		all times whereon he will record all approved deviations in construction from the approved drawings, as well as the station locations and depths of all existing utilities encountered. These field record drawings shall be kept up to date at all times and shall be available for inspection by the Approving Agency or Owner's Representative upon request. Failure to		sufficiently to avoid tracking. For parking lots or private access drives, until after the building is fully enclosed
	12.	conform to this requirement may result in delay in payment and/or final acceptance of the project. Upon completion of construction of all new facilities, Contractor shall submit a clean set of		Owner's authorized representative.
	10	field record drawings containing all as-built information to the Engineer. All information shown on the Contractor's field record drawings shall be subject to verification. If significant errors or deviations are noted, an as-built survey prepared and stamped by a registered professional Land Surveyor shall be completed at the Contractor's expense.	40.	Unless otherwise shown on the drawings or d finish grade elevations and/or finish conto across sidewalks, slopes shall be adjusted slopes are not exceeded).
	13.	The contractor shall retain and pay for the services of a registered Civil Engineer and/or Land Surveyor licensed in the State of Oregon to establish construction control and perform initial construction surveys to establish the lines and grades of improvements as indicated on the drawings. Staking for buildings, structures, curbs, gravity drainage pipes/structures and other critical improvements shall be completed using equipment accurate to 0.04 feet	41.	Finish pavement grades at transition to exi grades or be feathered past joints with exi free draining surface.
		horizontally and 0.02 feet vertically, or better. Use of GPS equipment for final construction staking of these critical improvements is prohibited. The registered professional surveyor shall provide the design engineer with copies of all grade sheets for construction staking performed for the project.	42.	All existing or constructed manholes, clean similar structures shall be adjusted to mat landscaped area or median strip wherein the clean and centered over the operating nut.
		See architectural drawings for site lighting, site dimensioning, and continuation of all utilities. FFIC CONTROL		Unless otherwise shown on the drawings, no than 3H:1V. Unless otherwise shown on the landscape pla
	15.	Contractor shall erect and maintain barricades, warning signs, traffic cones (and all other traffic control devices required) per City requirements in accordance with the current MUTCD (including Oregon amendments). Access to driveways shall be maintained at all times. All traffic control measures shall be approved and in place prior to any construction activity. Prior to any work in the existing public right-of-way, Contractor shall submit final traffic control plan to the Approving Agency for review and issuance of a Lane Closure or Work in		approved topsoil minimum 8" thick. Strippi backfill. Contractor shall seed and mulch (uniformly disturbed areas which are not scheduled to If the Contractor fails to apply seed and m
	16.	Right-of-Way Permit. Prior to any work in the existing right-of-way, Contractor shall submit final traffic control plan to City of Salem for review and issuance of lane closure permit. Contractor to obtain a lane closure permit before construction starts for any work within the existing public right-of-way, including public street improvements or driveway connections to existing	46.	for germination, or if the seeded areas fai his discretion) require the Contractor to i Grading shown on the drawings is critical t strictly followed.
		streets. TING AND INSPECTION: For public and private improvements, the Contractor shall be responsible to ensure that all		Contractor shall coordinate and ensure that by public agencies having jurisdiction before CRBS & SIDEWALKS:
		required or necessary inspections are completed by authorized inspectors prior to proceeding with subsequent work which covers or that is dependent on the work to be inspected. Failure to obtain necessary inspection(s) and approval(s) shall result in the Contractor being fully responsible for all problems and/or corrective measures arising from uninspected work.	48.	. Unless otherwise shown or indicated on the design of all parking lot and street grades . Contractor shall construct all handicap acc requirements.
(CO.1 tab)		Unless otherwise specified, the attached "Required Testing and Frequency" table outlines the minimum testing schedule for private improvements on the project. This testing schedule is not complete, and does not relieve the Contractor of the responsibility of obtaining all necessary inspections or observations for all work performed, regardless of who is responsible for payment. Cost for retesting shall be borne by the Contractor. STING UTILITIES & FACILITIES:	50	Sidewalks shall be a minimum of 4-inches th minimum of 6-inches thick. Commercial use 8-inches thick. All curbs, sidewalks and d concrete, and shall be cured with Type 1 or shall be ADA compliant.
Notes.dwg,	19.	The location and descriptions of existing utilities shown on the drawings are compiled from available records and/or field surveys. The Engineer or utility companies do not guarantee the accuracy or the completeness of such records. Contractor shall field verify locations and sizes of all existing utilities prior to construction. Utility locations are based on record information and should be field-verified. Call	51.	Curb & sidewalk concrete shall be placed on rain (protect unhardened concrete from prec frozen baserock. Do not begin concrete pla of 35°F and rising, and stop placement if a from freezing for a minimum of 5 days after 00756.40 or the project specifications, whi
Construction	21.	1-800-332-2344 at least 48 hours prior to construction for on-site locating of utilities. Contractor shall field verify location and depth of all existing utilities where new facilities cross. All utility crossings marked or shown on the drawings shall be potholed	52	Contraction joints shall be installed direct to control cracking. In general, cracks in contraction joints) are not acceptable, and
1		using hand tools or other non-invasive methods prior to excavating or boring. Contractor shall be responsible for exposing potential utility conflicts far enough ahead of construction to make necessary grade or alignment modifications without delaying the work. If grade or alignment modification is necessary, Contractor shall notify the Design Engineer, and the Design Engineer or the Owner's Representative shall obtain approval from the	53.	otherwise approved by the Approving Agency All sidewalks shall be ADA compliant. Dire the slope direction shown on the grading pl (1.5%) nor be less than 1%. Longitudinal s
Office \Civil \Plots \C0.1	22.	Approving Agency prior to construction. The Contractor shall be responsible for locating and marking all existing survey monuments of record (including but not limited to property and street monuments) prior to construction. If any survey monuments are removed, disturbed or destroyed during construction of the	54.	. Where trench excavation requires removal of sidewalks shall be sawcut and removed at a writing by the Approving Agency. The sawcu
ffice \Civil		project, the Contractor shall retain and pay for the services of a Registered Professional Surveyor licensed in the State of Oregon to reference and replace all such monuments prior to final payment. The monuments shall be replaced within a maximum of 90 days, and the County Surveyor shall be notified in writing as required by per ORS 209.150.	55	not intended to show the exact alignment of . Unless otherwise shown on the drawings, are with approved topsoil, as well as being see
	23.	All facilities shall be maintained in-place by the Contractor unless otherwise shown or directed. Contractor shall take all precautions necessary to support, maintain, or otherwise protect existing utilities and other facilities at all times during construction. Contractor to leave existing facilities in an equal or better-than-original condition and to the	56	PED UTILITIES: All tapping of existing public sanitary sew by City forces. Private utilities to be ta . To schedule a public water/sewer/storm taps
Saunders, Reid\Fairview	24.	satisfaction of the Approving Agency and Owner's Representative. Utilities or interfering portions of utilities that are abandoned in place shall be removed by the Contractor to the extent necessary to accomplish the work. The Contractor shall plug the remaining exposed ends of abandoned utilities after appropriate verification procedures have taken place.	58	available within two business days. The Contractor shall have appropriate equip undisturbed subgrade at the trench bottom, excavation shall be smooth, free of loose m the trench prior to placing the granular be
\Projects\Sau		Contractor shall remove all existing signs, mailboxes, fences, landscaping, etc., as required to avoid damage during construction and replace them to existing or better condition. The Contractor shall be responsible for managing construction activities to ensure that	59	All pipes shall be bedded with minimum 6-in with compacted 3/4"-0 crushed rock in the p 12-inches over the top of the pipe in all c noted on the drawings, crushed rock trench
(PC)		<pre>public streets and right-of-ways are kept clean of mud, dust or debris. Dust abatement shall be maintained by adequate watering of the site by the Contractor. DING, PAVING & DRAINAGE: All materials and workmanship for compaction, fills, grading, rocking and paving within the</pre>	60	including pavement, sidewalks, foundation s Granular trench bedding and backfill shall 02630.10 (Dense Graded Base Aggregate), 3/4
:top \Wor		public right-of-way shall conform to City of Salem Standard Construction Specifications. Unless otherwise noted, all grading, rocking and paving to conform to Oregon Standard Specifications for Construction (OSSC/ODOT/APWA), 2021 edition.	61.	compact granular backfill to 92% of the max (Modified Proctor). . The end of all utility service lines shall
AD\Desk	29.	Clear and grub within work limits all surface vegetation, trees, stumps, brush, roots, etc. Do not damage or remove trees except as approved by the Owner's Representative or as shown on the drawings. Protect all roots two inches in diameter or larger.	62.	pipe stub. The pipe depth shall be written All non-metallic water, sanitary and storm insulated 12 gauge solid core copper tracer
C: \Users\CAD\Desktop\Work	30.	the drawings. Protect all roots two inches in diameter or larger. Strip work limits, removing all organic matter, which cannot be compacted into a stable mass. All trees, brush, and debris associated with clearing, stripping or grading shall be removed and disposed of off-site.		blue wire for water and green wire for stor extended up into all valve boxes, catch bas wire penetrations into manholes shall be wi to manhole steps. The tracer wire shall be supported to allow retrieval from the outsi be made with waterproof splices or waterpro

as otherwise allowed by the specifications cifications, drawing details or notes, immediately compact subgrade to 92% of the maximum dry ied Proctor). Subgrade must be inspected and tative before placing, engineered fills or fine

Construction Specifications, Engineered fills fts over approved subgrade. All fills shall be tural Specialty Code, with each lift compacted to -180 test method (Modified Proctor).

required by Salem Standard Construction form to the requirements of OSSC (ODOT/APWA) th no more than 10% passing the #40 sieve and no

imum dry density per AASHTO T-180 test method ction test results from an independent testing authorized representative before placing AC coll (witnessed by the Owners authorized

required by Salem Standard Construction to OSSC (ODOT/APWA) 00745 (Hot Mixed Asphalt Unless otherwise specified or shown on the aded mix, while wearing courses shall be 1/2" ed or shown on the drawings, A.C. pavement for nix (50 blow Marshall) per OSSC (ODOT/APWA) to a minimum of 91% of maximum density as ritten AC pavement compaction test results from an eived by the Owner's authorized representative

ealed, tight mat without depressions or bird baths. be repaired to the satisfaction of the Owner's acceptance of the work.

required by Salem Standard Construction ed only when the surface is dry and weather inishing and compaction can be accomplished. In when the surface temperature is below the minimum 44.40 (AC - Season and Temperature Limitations) or ore stringent.

st traffic as required, until it has cooled

the final lift of AC pavement shall not be placed and weatherproof, unless otherwise approved by the

details, straight grades shall be run between all our lines shown (exception: where grades are shown to ensure that maximum allowable sidewalk cross

sting pavement shall match existing pavement sting pavement as required to provide a smooth,

nouts, monument boxes, gas valves, water valves and ch finish grade of the pavement, sidewalk, ey lie. Verify that all valve boxes and risers are

cut or fill slopes shall be constructed steeper

ans, all planter areas, shall be backfilled with ng materials shall not be used for planter

by hand or hydroseed) all exposed slopes and be landscaped, including trench restoration areas. nulch in a timely manner during periods favorable l to germinate, the Owner's Representative may (at install sod to cover such disturbed areas.

to functioning of detention system and shall be

detention pond volumes are inspected and approved ore paving and landscaping.

drawings, 6-inches nominal curb exposure used for

cess ramps in accordance with current ADA

nick and standard residential driveways shall be a driveways and alley approaches shall be minimum driveways shall be constructed using 3300-psi Type 1D clear curing compound. All sidewalks

nly during periods when it will not be damaged by cipitation). Concrete shall not be placed on acement until temperature in the shade is a minimum air temperature falls below 35°F. Protect concrete placement per OSSC (ODOT/APWA) 00440.40.d & chever is more stringent.

ctly over any pipes that cross under the sidewalk, new curbs or sidewalks (at locations other than cracked panels shall be removed & replaced unless and the design engineer.

ection of sidewalk cross slope shall conform with lan. Sidewalk cross slopes shall not exceed 1:67 lope shall not exceed 1:20 (5%).

PCC curbs and/or sidewalks, the curbs and/or tooled joint unless otherwise authorized in it lines shown on the drawings are schematic and such cuts.

eas along curbs and sidewalks shall be backfilled eded and mulched (or hydroseeded).

wer, storm drain mains, and manholes must be done apped by the Contractor.

call (503) 588-6333. Taps are generally

oment on site to produce a firm, smooth, true to grade. The bottom of the trench naterials or tooth grooves for the entire width of edding material.

nches of 3/4"-0 crushed rock bedding and backfilled pipe zone (crushed rock shall extend a minimum of cases). Unless CDF or other backfill is shown or backfill shall be used under all improved areas, slabs, buildings, etc.

conform to the requirements of OSSC (ODOT/APWA) "-0. Unless otherwise shown on the drawings, kimum dry density per AASHTO T-180 test method

be marked with a 2-x-4 painted white and wired to on the post in 2" block letters.

sewer piping shall have an electrically conductive wire the full length of the installed pipe using rm and sanitary piping. Tracer wire shall be sins, manholes and lateral cleanout boxes. Tracer ithin 18 inches of the rim elevation and adjacent tied to the top manhole step or otherwise ide of the manhole. All tracer wire splices shall oof/corrosion resistant wire nuts.

- 63. No trenches in sidewalks, roads, or driveways shall be left in an open condition overnight. All such trenches shall be closed before the end of each workday and normal traffic and pedestrian flows restored.
- 64. Before mandrel testing, TV inspection or final acceptance of gravity pipelines, all trench compaction shall be completed and all sewers and storm drains flushed & cleaned to remove all mud, debris & foreign material from the pipelines, manholes and/or catch basins. 94. Unless oth
- 65. Where future extensions are shown upstream of new manholes (sewer or storm), catch basins or junction boxes, pipe stubs (with gasketed caps) shall be installed at design grades to a point 2' minimum outside of the structure.

WATER SYSTEM 66. City forces to operate all valves, including fire hydrants, on existing public mains.

67. All private water mains 4" and larger shall be Class 52 ductile iron or C-900 PVC (DR 18).

- 97. Prior to a 68. All fittings 4-inches through 24-inches in diameter shall be ductile iron fittings in conformance with AWWA C-153 or AWWA C-110. The minimum working pressure for all MJ cast iron or ductile iron fittings 4-inches through 24-inch in diameter shall be 350 psi for MJ fittings and 250 psi for flanged fittings.
- 69. All water mains to be installed with a minimum 36 inch cover to finish grade unless otherwise noted or directed. Water service lines shall be installed with a minimum 30-inch cover. Deeper depths may be required as shown on the drawings or to avoid obstructions.
- 70. Unless otherwise shown or approved by the Engineer, all valves shall be flange connected to adjacent tees or crosses.
- 71. Thrust restraint shall be provided on all bends, tees and other direction changes per Approving Agency requirements and as specified or shown on the drawings.
- 72. Unless otherwise noted, water service pipe 3-inch and smaller on the private side of the meter shall be Schedule 40 PVC. Unless otherwise specified, private water service piping shall be hydrostatically pressure tested to a minimum of 150% of the maximum static pressure at the site. All materials and workmanship for all private water lines, including water lines located within any building envelope, shall be installed in conformance with Uniform Plumbing Code requirements. All water service pipe on the private side of the meter shall be installed by a licensed plumber in accordance with Uniform Plumbing Code requirements.
- 73. Domestic and fire backflow prevention devices and vaults shall conform to requirements of public and/or private agencies having jurisdiction. The Contractor shall be responsible for 100. Power, te having backflow devices tested and certified prior to final acceptance of the work.
- 74. Contractor shall provide all necessary equipment and materials (including plugs, blowoffs, valves, service taps, etc.) required to flush, test and disinfect waterlines per the Approving Agency requirements.
- 75. The work shall be performed in a manner designated to maintain water service to buildings supplied from the existing waterlines. In no case shall service to any main line or building be interrupted for more than four (4) hours in any one-day. Contractor shall notify the Approving Agency and all affected residents and businesses a minimum of 24 business hours (1 business day) before any interruption of service.
- 76. Where new waterlines cross below or within 18-inches vertical separation above a sewer main or sewer service lateral, center one full length of waterline pipe at point of crossing the sewer line or sewer lateral. In addition (unless otherwise approved in writing by the Approving Agency, existing sewer mains and/or service laterals within this zone shall be replaced with a full length of Class 50 Ductile Iron or C-900 PVC pipe (DR 18) centered at the crossing in accordance with OAR 333-061 and Approving Agency requirements. Connect to existing sewer lines with approved rubber couplings. Example: For an 8-inch waterline with 36-inches cover, 4-inch service lateral inverts within 5.67-feet (68-inches) of finish grade must be DI or C-900 PVC at the crossing.
- 77. All waterlines, services and appurtenances shall be pressure tested for leakage. All testing shall conform to requirements as outlined in the specifications, Approving Agency standards and/or testing forms. The hydrostatic test shall be performed with all service line corporation stops open and meter stops closed, and with all hydrant line valves open. Prior to the start of each pressure test, the position of all mainline valves, hydrant line valves and service line corporation stops in the test segment shall be verified.
- 78. After the pressure test and prior to disinfecting, the water lines shall be thoroughly flushed through hydrants, blow offs or by other approved means.
- 79. Disinfection & Bacteriological Testing. All water mains and service lines shall be chlorine disinfected per Approving Agency requirements, AWWA C-651 or OAR 333-061 (25 mg/L minimum chlorine solution, 24 hours contact time), whichever is more stringent. Unless otherwise approved by the Approving Agency, a Representative from the Approving Agency shall witness the application of the chlorine solution and the chlorine testing at the end of the 24 hour contact period. After the 24 hour chlorine contact period, the free chlorine concentration shall be checked, and if it is found to be 10 mg/L or more, the chlorine solution shall be drained (otherwise the line shall be rechlorinated), the waterline flushed with potable water, and a minimum of two consecutive samples taken at least 24 hours apart shall be collected from the waterline for microbiological analysis (ie. one sample immediately after flushing, and another sample 24 hours later). Contractor to pay for laboratory analysis of water samples taken under the supervision of the Approving Agency. If the results of both analyses indicate that the water is free of coliform organisms, the waterline may be placed in service. Should the initial treatment prove ineffective, the chlorination shall be repeated until confirmed tests show acceptable results.
- 80. Disinfection of Connections. For connections which cannot be disinfected with the waterline mainlines as noted above, all fittings, valves and appurtenances, including tool surfaces which will come in contact with potable water, shall be thoroughly cleaned by washing with potable water and then swabbed or sprayed with a one percent (1%) hypochlorite solution (10,000 mg/L) in accordance with the requirements of AWWA C-651 and OAR 333-061.

SEWER & STORM MANHOLES:

- 81. All precast manholes shall be provided with integral rubber boots. Where manholes without integral rubber boots are approved by the Owner's Representative and Approving Agency, a pipe joint shall be provided on all mainlines within 1.5 feet of the outside face of the manhole. Where required by Public Works, watertight lockdown lids required on all manholes outside of public right-of-way.
- 82. Openings for connections to existing manholes shall be made by core-drilling the existing manhole structure, and installing a rubber boot. Connections shall be watertight and shall provide a smooth flow into and through the manhole with no ponding. Small chipping hammers or similar light tools which will not damage or crack the manhole base may be used to shape channels, but may be used to enlarge existing openings only if authorized in writing by the Owner's Representative. Use of pneumatic jackhammers shall be prohibited.
- 83. Manhole channels depths (sewer & storm) shall be to the heights shown on the drawings, but in no case shall the channel depth be less than 2/3 of the pipe diameter. Channels, as well as shelves between the channels and the manhole walls, shall be sloped to drain per plan details.
- 84. Manholes constructed over existing sanitary sewers shall conform to the requirements of OSSC (ODOT/APWA) 490.41, Manholes over Existing Sewers. The existing pipe shall not be broken out until after the completion of the manhole test.
- SANITARY SEWER SYSTEM:
- 85. Unless otherwise specified, sanitary sewer pipe shall be solid wall PVC in conformance with ASTM D3034, SDR 35 (\leq 15") or ATSM F-679, PS 46 (\geq 18"). Minimum stiffness shall be 46 psi per ASTM D-2412 and joint type shall be elastomeric gasket conforming to ASTM D-3212. All other appurtenances and installation to conform to the Approving Agency's specifications. All materials and workmanship for all private sanitary sewers, including sewers located within any building envelope, shall be installed in conformance with Uniform Plumbing Code requirements.
- 86. Unless otherwise specifically noted on the drawings, manufactured fittings (tee or wye per Approving Agency) shall be used for all lateral connections to new sewer mainlines.
- 87. Contractor shall provide all necessary materials, equipment and facilities to test sanitary sewer pipe and appurtenances for leakage in accordance with testing schedule herein or the Approving Agency's construction standards, whichever are more stringent. Sanitary sewer pipe and appurtenances shall be tested for leakage. Leakage tests shall include an air test of all sewer mains and laterals and vacuum testing of the manholes. Manhole testing shall be performed after completion of AC pavement and final surface restoration.

STORM DRAIN SYSTEM

- 88. Storm sewer pipe materials shall conform to the construction drawings and Approving Agency's requirements. Unless otherwise noted or shown on the drawings, storm sewer pipe materials with watertight joints shall conform to the attached "Storm Pipe Table". Contractor shall use uniform pipe material on each pipe run between structures unless otherwise directed or approved. Jointed HDPE pipe shall not be used for slopes exceeding ten percent (10%). All materials and workmanship for all private storm drains, including storm drains located within any building envelope, shall be installed in conformance with Uniform Plumbing Code requirements.
- 89. Contractor shall designate the pipe material actually installed on the field record drawings and provide this information for inclusion on the as-built drawings.
- 90. Catch basins and junction boxes shall be set square with buildings or with the edge of the parking lot or street wherein they lie. Storm drain inlet structures and paving shall be adjusted so water flows into the structure without ponding water.
- 91. Unless otherwise approved by the Engineer, all storm drain connections shall be by manufactured tees or saddles.


Contractor to allow Owr

control, a associated prohibited 99. Contractor conduits i The Contra written no


- as com applicab
- Note 1: "Otł app con Note 2: Test Note 3: In rol pro sho
- Lo Ow Note 4: To Dr Note 5: Th Ce Note 6: Re

92.	Unless otherwise shown on the drawings, all storm pipe inlets & outfalls shall be beveled flush to match the slope wherein they lie.		\square			
93.	Sweep (deflect) storm sewer pipe into catch basins and manholes as required. Maximum joint deflection shall not exceed 5 degrees or manufacturers recommendations, whichever is less.		 			
94.	Unless otherwise shown or directed, install storm sewer pipe in accordance with manufacture installation guidelines.	er				
95.	After manhole channeling and prior to mandrel testing or final acceptance, flush and clean all sewers, and remove all foreign material from the mainlines, manholes and catch basins.					
96.	Mandrel Testing. Contractor shall conduct deflection test of flexible storm sewer pipes by pulling an approved mandrel through the completed pipeline following trench compaction. The several section is the several					
	diameter of the mandrel shall be 95% of the initial pipe diameter. Test shall be conducted not more than 30 days after the trench backfilling and compaction has been completed.	d le			NOLE	
97.	Prior to acceptance, the Owner's Representative may lamp storm lines upstream & downstream structures to verify that the pipes are clean and there is no grout or concrete in the					
	mainlines, and that there are no observable bellies in the line. When necessary, sufficient water to reveal low areas shall be discharged into the pipe by the Contractor prior to any such inspection by the Owner's Representative or the Approving Agency.					REVI
	NCHISE & PRIVATE UTILITIES: Unless otherwise shown on the drawings or approved by jurisdiction having authority, all ne franchise and private utilities (power, cable TV, telephone, gas, data, communication,	€W				
	control, alarms, etc.) shall be installed underground. Installation of such utilities or associated conduits in a common trench with public water, sanitary sewer, or storm sewer is prohibited.	5	┠──┼─			
99.	Contractor shall coordinate with gas, power, telephone, and cable TV Company for location of conduits in common trenches, as well as location or relocation of vaults, pedestals, etc.	of				DAIE
	The Contractor shall be responsible for providing franchise utility companies adequate written notice of availability of the open trench (typically 10 days minimum), and reasonal access to the open trench. Unless otherwise approved in writing by the Approving Agency, a	ole				NU.
	above-grade facilities shall be located in PUEs (where PUEs exist or will be granted by the development), and otherwise shall be placed in a location outside the proposed sidewalk	9	\succ			K
	location.		SCALE	AWING AWING INCH ON		022
100	. Power, telephone and TV trenching and conduits shall be installed per utility company requirements with pull wire. Contractor shall verify with utility company for size, locate and type of conduit before construction, and shall ensure that trenches are adequately	Lon	1	rr is one ind Riginal Draw Not one ind	ACCC	11/2
	prepared for installation per utility company requirements. All changes in direction of utility conduit runs shall have long radius steel bends.		VERIFY	BAR IS ORIGINA	DSN.	ATE:
101	. Contractor shall notify and coordinate with franchise utilities for removal or relocation power poles, vaults, pedestals, manholes, etc. to avoid conflict with Public utility	of	\succ	0		R
٦	structures, fire hydrants, meters, sewer or storm laterals, etc.					
	REQUIRED TESTING AND FREQUENCY TABLE Party Responsible for payment					
	to allow Owner's Representative to be present if desired. (see note 1)					
	Streets, Fire Lanes, Common Driveways, Parking Lots, Pads, Fills, etc.					
	Subgrade acceptable to approving agency (typically alternate sides of road or access aisles)					
ľ	Engineered Fills 1 Test/4000 S.F./Lift (4 min), locations 🖌 See note 2					
┠	acceptable to approving agency & note 5 1 Test/4000 S.F./Lift (4 min), locations / See note 2			SINEEP SO	A RE	024
	alternate sides of road or access aisles)		BOE	INGINEEP	SEVEN A. WAR	6/30/2024
	Asphalt 1 Test/6000 S.F./Lift (4 min), locations acceptable to AA (typ. alternate as above) 🗸 See note 2	r L		110 Mil		ENEWS:
	Piped Utilities, All			REC'S'	5	RE
	Trench Backfill 1 Test/200 Foot Trench/Lift (4 min) 🗸 See note 2			7		\prec
	Trench AC Restoration 1 Test/300 Foot Trench (4 min) ✓ See note 2			<u>`</u>	ERS 97302	
	Water Pressure Test (to be witnessed by Owner's Representative			ENGINEERING, INC.	AND PLANNE Salem, OR 585–3986	
	or approving agency)			ERIN	AND F Salen) 585-	
	Bacterial Water TestPer Oregon Health Division✓See note 2Chlorine Residual TestPer City Requirements✓			GINE	ENGINEERS A Suite 100, : Fax: (503)	stech-eng.com
ſ	Sanitary Sewer			I EN	, Suit Fax:	ech-e
	Air Test Per City or APWA Requirements, / See note 4			TECH		ve
	whichever is more stringent			WEST	CONS trial D 85-2	westech@v
	Storm				Indus 503) 5	ail: we
	Mandrel 95% of actual inside diameter ✓ See note 4				I Fairview Industrial Dr. Phone: (503) 585–247	Ŭ L
	Concrete, Block, etc. Slump, Air & Cylinders for structural & reinforced concrete, / See note 2	-			3841 Fa	
	equipment slabs, curbs, sidewalks & PCC pavements. Unless otherwise specified, one set of cylinders per 100 cubic yards		\succ		38	\prec
	(or portion thereof) of each class of concrete placed per day. Slump & air tests required on same load as cylinders.					
	Building permit inspection & Special Inspection for structural 🗸 See note 6 concrete, reinforced masonry, epoxy anchors, etc. as				(0)	
	required by applicable State Building Codes.			Ю	Ш	
	Retaining Walls Building permit inspection and Special Inspection, as well		*.	NEW OFFICE		
	Building permit inspection and Special Inspection, as well as compaction testing on backfill, all in conformance with applicable State Building Code requirements		SS	N I	Ζ	
			SAUNDERS	J J J	CONSTRUCTION NOTES	
	Note 1: "Others" refers to Owner's authorized Representative or Approving Agency as applicable. Contractor responsible for scheduling testing. All testing must be		SAU	- SS	Ē	
	completed prior to performing subsequent work. Note 2: Testing must be performed by an approved independent testing laboratory.		REID	SAUNDERS	D D	
	Note 3: In addition to in-place density testing, the subgrade and base rock shall be proof-		R	SAU	A A	
	rolled with a loaded 10 yard dump truck provided by the Contractor. Baserock proofroll shall take place immediately prior to (within 24 hours of) paving, and shall be witnessed by the Owner's authorized Representative or approving agency.			REID	NS	
	Location and pattern of testing and proofroll to be as approved or directed by said Owner's authorized Representative or approving agency.			R	8	
	Note 4: To be witnessed by the Owner's Representative or approving agency. The Contractor					
	shall perform pretests prior to scheduling witnessed waterline or sanitary sewer pressure tests, or pipeline mandrel test.		-			
	Note 5: The approved independent laboratory retained by the Contractor shall provide a certification (stamped by an engineer licensed in the State of Oregon) that the		\succ		AWING	\prec
. 0	Continuation (Stampod By an originoor noorbod in the State of Progeny share the	1 1	11			
	subgrade was prepared and all engineered fills were placed in accordance with the provisions of the construction drawings and the contract documents.			ſ	:0 1	
	subgrade was prepared and all engineered fills were placed in accordance with the provisions of the construction drawings and the contract documents. Note 6: Regardless of who is responsible for payment, the Contractor is responsible for scheduling and coordinating any and all required inspections and Special Inspections				0.1	$ \downarrow$
	subgrade was prepared and all engineered fills were placed in accordance with the provisions of the construction drawings and the contract documents. Note 6: Regardless of who is responsible for payment, the Contractor is responsible for			JOB I	0.1 NUMBER	


EROSION CONTROL LEGEND 0 SILT SACK BIO-BAG ----- SILT FENCE DEMOLITION LEGEND R REMOVE P PROTECT S SAWCUT 1




EROSION CONTROL LEGEND SILT SACK BIO-BAG ----- SILT FENCE



EROSION CONTROL LEGEND SILT SACK BIO-BAG SILT FENCE 10 D.



	1
SURFACING LEGEND	-
↓ ↓ IF NOT SHOWN TO BE LANDSCAPED, CONTRACTOR TO HYDROSEED]
	\checkmark
	-E-



DEQ EROSION CONTROL STANDARD NOTES:

- 1. Include a list of all personnel (by name and position) that are responsible for the design, installation and maintenance of stormwater control measures (e.g. ESCP developer, BMP installer (see Section 4.10), as well as their individual responsibilities. (Section 4.4.c.ii)
- 2. Visual monitoring inspection reports must be made in accordance with DEQ 1200-C permit requirements. (Section 6.5)
- 3. Inspection logs must be kept in accordance with DEQ's 1200-C permit requirements. (Section 6.5.g)
- 4. Retain a copy of the ESCP and all revisions on site and make it available on request to DEQ, Agent, or the local municipality. (Section 4.7)
- 5. The permit registrant must implement the ESCP. Failure to implement any of the control measures or practices described in the ESCP is a violation of the permit. (Sections 4 and 4.11)
- 6. The ESCP must be accurate and reflect site conditions. (Section 4.8)
- 7. Submission of all ESCP revisions is not required. Submittal of the ESCP revisions is only under specific conditions. Submit all necessary revision to DEQ or Agent within 10 days. (Section 4.9)
- 8. Sequence clearing and grading to the maximum extent practical to prevent exposed inactive areas from becoming a source of erosion. (Section 2.2.2)
- 9. Create smooth surfaces between soil surface and erosion and sediment controls to prevent stormwater from bypassing controls and ponding. (section 2.2.3)
- 10. Identify, mark, and protect (by construction fencing or other means) critical riparian areas and vegetation including important trees and associated rooting zones, and vegetation areas to be preserved. Identify vegetative buffer zones between the site and sensitive areas (e.g., wetlands), and other areas to be preserved, especially in perimeter areas. (Section 2.2.1)
- 11. Preserve existing vegetation when practical and re-vegetate open areas. Re-vegetate open areas when practicable before and after grading or construction. Identify the type of vegetative seed mix used. (Section 2.2.5)
- 12. Maintain and delineate any existing natural buffer within the 50-feet of waters of the state. (Section 2.2.4)
- 13. Install perimeter sediment control, including storm drain inlet protection as well as all sediment basins, traps, and barriers prior to land disturbance. (Sections 2.1.3)
- 14. Control both peak flow rates and total stormwater volume, to minimize erosion at outlets and downstream channels and streambanks. (Sections 2.1.1. and 2.2.16)
- 15. Control sediment as needed along the site perimeter and at all operational internal storm drain inlets at all times durina construction, both internally and at the site boundary. (Sections 2.2.6 and 2.2.13)
- 16. Establish concrete truck and other concrete equipment washout areas before beginning concrete work. (Section 2.2.14)
- 17. Apply temporary and/or permanent soil stabilization measures immediately on all disturbed areas as grading progresses. Temporary or permanent stabilizations measures are not required for areas that are intended to be left unvegetated, such as dirt access roads or utility pole pads. (Sections 2.2.20 and 2.2.21)
- 18. Establish material and waste storage areas, and other non-stormwater controls. (Section 2.3.7)
- 19. Keep waste container lids closed when not in use and close lids at the end of the business day for those containers that are actively used throughout the day. For waste containers that do not have lids, provide either (1) cover (e.g., a tarp, plastic sheeting, temporary roof) to prevent exposure of wastes to precipitation, or (2) a similarly effective means designed to prevent the discharge of pollutants (e.g., secondary containment). (Section 2.3.7)
- 20. Prevent tracking of sediment onto public or private roads using BMPs such as: construction entrance, graveled (or paved) exits and parking areas, gravel all unpaved roads located onsite, or use an exit tire wash. These BMPs must be in place prior to landdisturbing activities. (Section 2.2.7)
- 21. When trucking saturated soils from the site, either use water-tight trucks or drain loads on site. (Section 2.2.7.f)
- 22. Control prohibited discharges from leaving the construction site, i.e., concrete wash-out, wastewater from cleanout of stucco, paint and curing compounds. (Sections 1.5 and 2.3.9)
- 23. Ensure that steep slope areas where construction activities are not occurring are not disturbed. (Section 2.2.10)
- 24. Prevent soil compaction in areas where post-construction infiltration facilities are to be installed. (Section 2.2.12)
- 25. Use BMPs to prevent or minimize stormwater exposure to pollutants from spills; vehicle and equipment fueling, maintenance, and storage; other cleaning and maintenance activities; and waste handling activities. These pollutants include fuel, hydraulic fluid, and other oils from vehicles and machinery, as well as debris, fertilizer, pesticides and herbicides, paints, solvents, curing compounds and adhesives from construction operations. (Sections 2.2.15 and 2.3)
- 26. Provide plans for sedimentation basins that have been designed per Section 2.2.17 and stamped by an Oregon Professional Engineer. (See Section 2.2.17.a)
- 27. If engineered soils are used on site, a sedimentation basin/impoundment must be installed. (See Sections 2.2.17 and 2.2.18)
- 28. Provide a dewatering plan for accumulated water from precipitation and uncontaminated groundwater seepage due to shallow excavation activities. (See Section 2.4)
- 29. Implement the following BMPs when applicable: written spill prevention and response procedures, employee training on spill prevention and proper disposal procedures, spill kits in all vehicles, regular maintenance schedule for vehicles and machinery, material delivery and storage controls, training and signage, and covered storage areas for waste and supplies. (Section 2.3)
- 30. Use water, soil-binding agent or other dust control technique as needed to avoid wind-blown soil. (Section 2.2.9)
- 31. The application rate of fertilizers used to reestablish vegetation must follow manufacturer's recommendations to minimize nutrient releases to surface waters. Exercise caution when using time-release fertilizers within any waterway riparian zone. (Section 2.3.5)
- 32. If an active treatment system (for example, electro—coagulation, flocculation, filtration, etc.) for sediment or other pollutant removal is employed, submit an operation and maintenance plan (including system schematic, location of system, location of inlet, location of discharge, discharge dispersion device design, and a sampling plan and frequency) before operating the treatment system. Obtain Environmental Management Plan approval from DEQ before operating the treatment system. Operate and maintain the treatment system according to manufacturer's specifications. (Section 1.2.9)
- 33. Temporarily stabilize soils at the end of the shift before holidays and weekends, if needed. The registrant is responsible for ensuring that soils are stable during rain events at all times of the year. (Section 2.2)
- 34. As needed based on weather conditions, at the end of each workday soil stockpiles must be stabilized or covered, or other BMPs must be implemented to prevent discharges to surface waters or conveyance systems leading to surface waters. (Section 2.2.8)
- 35. Sediment fence: remove trapped sediment before it reaches one third of the above ground fence height and before fence removal. (Section 2.1.5.b)
- 36. Other sediment barriers (such as biobags): remove sediment before it reaches two inches depth above ground height and before BMP removal. (Section 2.1.5.c)
- 37. Catch basins: clean before retention capacity has been reduced by fifty percent. Sediment basins and sediment traps: remove trapped sediments before design capacity has been reduced by fifty percent and at completion of project. (Section 2.1.5.d)
- 38. Within 24 hours, significant sediment that has left the construction site, must be remediated. Investigate the cause of the sediment release and implement steps to prevent a recurrence of the discharge within the same 24 hours. Any in-stream clean-up of sediment shall be performed according to the Oregon Department of State Lands required timeframe. (Section 2.2.19.a)
- 39. The intentional washing of sediment into storm sewers or drainage ways must not occur. Vacuuming or dry sweeping and material pickup must be used to cleanup released sediments. (Section 2.2.19)
- 40. Document any portion(s) of the site where land disturbing activities have permanently ceased or will be temporarily inactive for 14 or more calendar days. (Section 6.5.f.)
- 41. Provide temporary stabilization for that portion of the site where construction activities cease for 14 days or more with a coverina of blown straw and a tackifier, loose straw, or an adequate covering of compost mulch until work resumes on that portion of the site. (Section 2.2.20)
- 42. Do not remove temporary sediment control practices until permanent vegetation or other cover of exposed areas is established. Once construction is complete and the site is stabilized, all temporary erosion controls and retained soils must be removed and disposed of properly, unless needed for long term use following termination of permit coverage. (Section 2.2.21)

Rev. 12/15/20 By: Blair Edwards

YEAR: MONTH:	'23 04	'23 05	'23 06	'23 07	'23 08	'23 09	'23 10	'23 11	'23 12	'24 01	'24 02	'24 03
CLEARING	Х	Х					1000 - 1000 1000 - 1000					
EXCAVATION					-							
GRADING	Х	Х	Х	Х	Х					×.		
CONSTRUCTION	X	Х	Х	Х	Х	Х	X	Х				
SEDIMENT CONTROLS:	× .			-								
Silt Fencing	X	X	Х	X	Х	X	Х	Х				
Sediment Traps	Х	X	Х	X	Х	Х	X	X				
Sediment Basins									ан 1911 — Ал			
Storm Inlet Protection										·		-
Drainage Swales												
Check Dams												
Contour Furrows	1.4			·								
Terracing	1997 - 19	·										
Pipe Slope Drains			-		1. S. S. S.				1. 1. J.			
Rock Outlet Protection		.'		-								
Gravel Construction Entrance	X	х	X		х	X	X	X				
Grass—lined Channel (Turf Reinforcement Mats)												
Protection of trees with construction fences												
Temporary Seeding and Planting							· · ·					
Permanent Seeding and Planting	-											
Other:						·	-					
	• •										1. Th	
											1.1	

CONTROL MEASURE	PHASE 1	PHASE 2	PHASE 3	PHASE 4	PHASE 5	
Silt Fencing	X	X	X	X		
Construction Entrance	X	X				
Sediment Traps			X	X	-	
Storm Inlet Protection			X	X		
Concrete Washout				· · ·	·	
Rock Outlet Protection		· · ·	X	X	X	
Permanent Seeding and Planting					X	
Phase 1: Prior to Ground Phase 2: After Completio Phase 3: After Installatio Phase 4: After Paving & Phase 5: After Project C	n of Rough Gro n of Storm Fac Construction	cilities				

<u>BMP Rationale</u>

A comprehensive list of available Best Management Practices (BMP) options based on DEQ's 1200-C Permit Application and ESCP Guidance Document has been reviewed to complete this Erosion and Sediment Control Plan. Some of the above listed BMPs were not chosen because they were determined to not effectively manage erosion prevention and sediment control for this project based on specific site conditions, including soil conditions, topographic constraints, accessibility to the site, and other related conditions. As the project progresses and there is a need to revise the ESCP, an Action Plan will be submitted.

PER MARION CO. SOIL SURVEY THE SITE SOILS INCLUDE "SANTIAM SILT LOAM, 3–6% SLOPES," & "SILVERTON SILT LOAM, 2–12% SLOPES." SOIL TYPE(S):

PER MARION CO. SOIL SURVEY EROSION HAZARD IS "MODERATE." EROSION HAZARD: SITE AREA: DISTURBANCE AREA: 0.98 Ac SALEM AIRPORT MCNARY FIELD OR. US LOCAL RAIN GAGE: LAT/LONG 44.905,-123.001

INSPECTION FREQUENCY FOR BMP

Site Condition	Minimum Frequency				
1. Active period	On initial date that land disturbance activities commence.				
	Within 24 hours of any storm event, including runoff from snow melt, that results in discharge from the site.				
	At least once every 14 days, regardless of whether stormwater runoff is occurring.				
2. Inactive periods greater than fourteen (14) consecutive calendar days	The Inspector may reduce the frequency of inspections in any area of the site where the stabilization steps in Section 2.2.20 have been completed to twice per month for the first month, no less than 14 calendar days apart, then once per month.				
3. Periods during which the site is inaccessible due to inclement weather	If safe, accessible and practical, inspections must occur daily at a relevant discharge point or downstream location of the receiving waterbody.				
4. Periods during which construction activities are suspended and runoff is unlikely due to frozen conditions.	Visual monitoring inspections may be temporarily suspended. Immediately resume monitoring upon thawing, or when weather conditions make discharges likely.				
5. Periods during which construction activities are conducted and runoff is unlikely during frozen conditions.	Visual monitoring inspections may be reduced to once a month. Immediately resume monitoring upon thawing, or when weather conditions make discharges likely.				

Spill Prevention Procedures and Response

• This data will be posted in an accessible area at the site.

What to do in case of a spill

- 2. Get the spill kit.

- d. Place the absorbent materials in the path of the spill.
- f. Unroll the drain block cover and place it snugly over the inlet.
- 3. Notify the following personnel immediately: a. 1200-C Permit Registrant's Representative
- 1-800-452-0311 . Any amount of oil to waters of the state; . Oil spills on land in excess of 42 gallons;

applicable regulations.

Responsible Personnel

Waste Management Procedures

- of a leak or spill;

- prevent leaching of pollutants).

Fertilizers, pesticides, herbicides, & insecticides

- 4. Never apply to frozen ground;
- Never apply to stormwater conveyance channels; and


- 1. Landscape irrigation
- 2. Dust control water
- 3. Water line flushing (potable)

for each activity:

- Mass Gradina. Street & Utility Construction a.Sediment
- 2. Vertical Construction
- a.Paints, caulks, sealants, solvents b.Fluorescent light ballasts
- c. Sediment
- 3. Landscaping & Irrigation a.Fertilizers
 - b.Pesticides, Herbicides, Insecticides

EROSION CONTROL INSPECTION RESPONSIBILITIES:

- EXPIRES MAY 24, 2023.



SUPPLEMENTAL WESTECH NOTES:

- 1. Erosion control measures shall be maintained in such a manner as to ensure that sediment and sediment—laden water does not enter the drainge system, roadways, or violate applicable water quality standards.
- 2. The erosion control construction, maintenance, replacement and upgrading of the erosion control facilities is the responsibility of the 1200-C Permit Registrant until all construction is completed and approved, and permanent erosion control (i.e. vegetation/landscaping) is established on all disturbed areas.
- 3. All recommended erosion control procedures are dependent on construction methods, staging, site conditions, weather and scheduling. During the construction period, erosion control facilities shall be upgraded as necessary due to unexpected storm events and to ensure that sediment and sediment laden water does not leave the site.
- 4. The 1200-C Permit Registrant is responsible for control of sediment transport within project limits. If an installed erosion control system does not adequately contain sediment on site, then the erosion control measures shall be adjusted or supplemented by the 1200-C Permit Registrant as necessary to ensure that sediment laden water does not leave the site. Additional measures shall be provided as required to ensure that all paved areas are kept clean for the duration of the project. Additional interim measures will include, at a minimum, installation of silt fences in accordance with the details shown on the drawings. These measures shall be installed along all exposed embankments and cut slopes to prevent sediment transport.
- 5. All existing and newly constructed storm inlets and drains shall be protected until pavement surfaces are completed and/or vegetation is established.
- 6. Erosion control facilities and sediment fences on active sites shall be inspected by the 1200-C Permit Registrant at least daily during any period with measurable precipitation. Any required repairs or maintenance shall be completed immediately. The erosion control facilities on inactive sites shall be inspected and maintained by the 1200-C Permit Registrant a minimum of once a month or within 24 hours following the start of a storm event.
- 7. All catch basins and conveyance lines shall be cleaned prior to paving. The cleaning operation shall not flush sediment—laden water into the downstream system. The 1200—C Permit Registrant shall remove all accumulated sediment from all impacted catch basins and storm pipes prior to acceptance by the Owner.
- 8. The 1200-C Permit Registrant is solely responsible for protection of all adjacent property and downstream facilities from erosion and siltation during project construction. Any damage resulting from such erosion and siltation shall be corrected at the sole expense of the 1200-C Permit Registrant.
- 9. Locate any portable toilets away from waters of the state and stormwater inlets or conveyances. Position portable toilets so they are secure and will not be tipped or knocked over.
- 10. The 1200-C Permit Registrant shall provide site watering as necessary to prevent wind erosion of fine-grained soils.
- 11. Unless otherwise indicated on the drawings, all temporary erosion control facilities, including sediment fences, silt sacks, bio-bags, etc. shall be removed within 30 days after permanent landscaping/vegetation is established.
- 12. Sediment fences shall be constructed of continuous filter fabric to avoid use of joints. When joints are necessary, filter cloth shall be spliced together only at a support post, with a minimum 6-inch overlap, and both ends securely fastened to a post.
- 13. Sediment fence shall be installed per drawing details. Sediment fences shall have adequate support to contain all silt and sediment captured.
- 14. The standard strength filter fabric shall be fastened securely to stitched loops installed on the upslope side of the posts, and 6 inches of the fabric shall be extended into the trench. The fabric shall not extend more than 30 inches above the original ground surface. Filter fabric shall not be stapled to existing trees.
- 15. Bio-filter bags shall be clean 100 percent wood product waste. Bags shall be 18-inch x 18-inch x 30-inch, weigh approximately 45 lbs., and be contained in a bag made of 1/2-inch plastic mesh.
- 16. Sediment barriers shall be maintained until the up-slope area has been permanently stabilized. At no time shall more than 10-inches of sediment be allowed to accumulate behind sediment fences. No more than 2 inches of sediment shall be allowed to accumulate behind bio-filter bags. Sediment shall be removed prior to reaching the above stated depths. New sediment barriers shall be installed uphill as required to control sediment transport.
- 17. Stabilized construction entrances shall be installed at the beginning of construction and maintained for the duration of the project. Additional measures may be required to ensure that all paved areas are kept clean for the duration of the project.
- 18. The 1200-C Permit Registrant shall verify that all trucks are well sealed when transporting saturated soils from the site. Water drippage from trucks transporting saturated soils must be reduced to less than 1 gallon per hour prior to leaving the site.
- 19. The entrance shall be maintained in a condition that will prevent tracking or flow of mud onto the public right—of—way or approved access point. The entrance may require periodic top dressing as conditions demand, and repair and/or cleanout of any structures used to trap sediment.
- 20. All materials spilled, dropped, washed, or tracked from vehicles onto roadways or into storm drains must be removed immediately, and protection provided for downstream inlets and catch basins to ensure sediment laden water does not enter the storm drain system.
- 21. Temporary grass cover measures must be fully established by October 15th, or other cover measures (ie. erosion control blankets with anchors, 3-inches minimum of straw mulch, 6 mil HDPE plastic sheet, etc.) shall be in place over all disturbed soil areas until April 30th. To establish an adequate grass stand for controlling erosion by October 15th, it is recommended that seeding and mulching occur by September 1st. Straw mulch, if used, shall not leave any bare ground visible through the straw.
- 22. Minimum slope protection. For slopes steeper than 3H:1V but less than 2H:1V, use Tensar/North American Green Type S150 erosion control blanket. For slopes 2H:1V or steeper, use Tensar/North American Green Type SC150 erosion control blanket. Use a minimum of 2-inches straw mulch or Tensar/North American Green Type S150 for slopes flatter than 3H:1V. Slope protection shall be placed on all disturbed areas immediately after completion of each section of construction activity, until the erosion control seeding has been established. As an option during temporary or seasonal work stoppages, a 6-mil HDPE plastic sheet may be placed on exposed slopes. The plastic sheet shall be provided with an anchor trench at the top and bottom of the slope, and shall be sandbagged on the slopes as required to prevent damage or displacement by wind.
- 23. Permanent erosion control vegetation on all embankments and disturbed areas shall be re—established as soon as construction is completed.
- 24. Soil preparation. Topsoil should be prepared according to landscape plans, if available, or recommendations of grass seed supplier. It is recommended that slopes be textured before seeding by rack walking (ie. driving a crawling tractor up and down the slopes to leave a pattern of cleat imprints parallel to slope contours) or other method to provide stable areas for seeds to rest.
- 25. When used, hydromulch shall be applied with grass seed at a rate of 2000 lbs. per acre between April 30 and June 10, or between September 1 and October 1. On slopes steeper than 10 percent, hydroseed and mulch shall be applied with a bonding agent (tackifier). Application rate and methodology to be in accordance with seed supplier recommendations.
- 26. When used in lieu of hydromulch, dry, loose, weed free straw used as mulch shall be applied at a rate of 4000 lbs. per acre (double the hydromulch application requirement). Anchor straw by working in by hand or with equipment (rollers, cleat trackers, etc.). Mulch shall be spread uniformly immediately following seeding.
- 27. When conditions are not favorable to germination and establishment of the grass seed, the seeded and mulched areas shall be irrigated as required to establish the grass cover.
- 28. Seeding. Recommended erosion control grass seed mix is as follows. Dwarf grass mix (low height, low maintenance) consisting of dwarf perennial ryegrass (80 % by weight), creeping red fescue (20 % by weight). Application rate shall be 100 lbs. per acre minimum.
- 29. Grass seed shall be fertilized at a rate of 10 lbs. per 1000 S.F with 16-16-16 slow release type fertilizer. Development areas within 50 feet of water bodies and wetlands must use a non-phosphorous fertilizer.
- 30. Prior to starting construction the 1200-C Permit Registrant shall acquire the services of a DEQ Certified Erosion and Sediment Control Inspector and shall submit an "Action Plan" to DEQ identifying their names, contact information, training and experience as required in Schedule A.6.b.i-ii of the 1200-C Permit
- 31. The 1200-C Permit Registrant shall submit "Notice of Termination" to DEQ to end the 1200-C permit coverage once all soil disturbance activities have been completed and final stabilization of exposed soils has occurred.
- 32. If there is any conflict, discrepancy, or inconsistency between the DEQ Erosion Control Standard Notes, the Supplemental Westech Notes, or the City of Salem EPSC Plan Standard Notes, the DEQ Notes will control.

CITY OF SALEM PUBLIC WORKS DESIGN STANDARDS:

Division 007 Appendix A-EPSC Plan Standard Notes

(a) PRE-CONSTRUCTION

(1). Prior to any land disturbing activities, the boundaries of the clearing and grading limits, vegetated buffers, and any sensitive areas shown on this plan shall be clearly delineated in the field. Unless otherwise approved, no disturbance is permitted beyond the clearing limits. The Contractor must maintain the delineation for the duration of the project. Note: vegetated corridors to be delineated with orange construction fence or approved equal.

(2). BMPs that must be installed prior to land disturbing activities are construction entrance, perimeter sediment control, and inlet protection.

(3). Hold a preconstruction conference to review the EPSCP and with the City's Project Manager and Inspector.

(b) CONSTRUCTION

(1). All sediment is required to stay on site. Sediment amounts greater than 1/2-cubic foot which leave the site must be cleaned up within 24 hours and placed back on the site and stabilized or properly disposed. Vacuuming or dry sweeping must be used to clean up released sediment and it must not be swept or washed into storm sewers, drainage ways, or water bodies. The cause of the sediment release must be found and prevented from causing a recurrence of the discharge within thesame 24 hours. Any in-stream clean up of sediment shall be performed according to the DSL required time frame.

(2). Construction, maintenance, replacement, and upgrading of erosion prevention and sediment control facilities is the sole responsibility of the Contractor until all construction is completed, approved, and permanent erosion control (i.e., vegetation/landscaping) is established on all disturbed areas.

(3). All recommended erosion prevention and sediment control procedures are dependent on construction methods, staging, site conditions, weather, and scheduling. During the construction period, erosion control facilities shall be revised, upgraded, replaced, or added, to comply with SRC and State and Federal regulatory requirements.

(4). The Contractor is solely responsible for protection of all adjacent property and downstream facilities from erosion and siltation during project construction. Any damage resulting from such erosion and siltation shall be corrected at the sole expense of the Contractor.

(5). When saturated soil is present, water-tight trucks must be used to transport saturated soils from the construction site. Soil may be drained on site at a designated location, using appropriate BMPs. Soil must be drained sufficiently to drip less than one gallon per hour prior to leaving the site.

(6). All materials spilled, dropped, or washed into storm drains must be removed immediately, and the Contractor shall provide protection of downstream inlets and catch basins to ensure sediment—laden water does not enter the storm drain system.

(7). All discharge of sediment-laden water must be treated with an appropriate BMP to remove sediment from discharge waters and to comply with SRC and State and Federal Regulatory Permits.

(8). In areas subject to wind erosion, appropriate BMPs must be used which may include the application of fine water spraying, plastic sheeting, mulching, or other approved measures.

(9). The EPSC measures and BMPs shown on this plan are the minimum requirements for anticipated site conditions. During the construction period, these measures shall be upgraded as needed to maintain compliance with all regulations.

(10). The contractor shall provide onsite water or other appropriate BMPs to prevent dust and wind erosion of fine grain soils.

(11). Disturbed areas must be stabilized after 14 days of inactivity, or immediately if rain is forecasted. See Subsection 7A.1(d)—Wet Weather Period.

(12). During the wet weather work period or when rain is forecasted, all active and inactive soil stock piles must be covered with appropriate plastic sheeting. Plastic sheeting must cover the entire stock pile and be sufficiently anchored.

(c) POLLUTANTS, SOLID WASTE AND HAZARDOUS MATERIALS MANAGEMENT

(1). Any use of toxic or other hazardous materials must include proper storage, application, and disposal.

(2). The contractor is solely responsible to properly manage pollutants, hazardous wastes, used oils, contaminated soils, concrete waste, sanitary waste, liquid waste, or other toxic substances discovered or generated during construction to prevent leakage, spills or release of pollutants to the environment and surface waters.

(3). Contractor shall develop a project specific written spill prevention and response procedures that includes employee training on spill prevention and proper disposal procedures; regular maintenance schedule for vehicles andmachinery; and material delivery and storage controls, signage, material use, and use of covered storage areas for waste and supplies. The plan shall comply with SRC and Federal and State requirements, and shall be available on site at all times.

(d) WET WEATHER PERIOD (OCTOBER 15 THROUGH APRIL 30)

(1). Construction activities must avoid or minimize the duration of disturbed areas.

(2). Temporary stabilization of the site including covering of bare soils with approved BMPs, must be installed at the end of the shift before a holiday or weekend, or at the end of each workday if rainfall is forecast in the next 24 hours.

(3). Temporary stabilization or covering of soil stockpiles and protection of stockpiles located away from construction activity must occur at the end of each workday.

(e) MAINTENANCE

(1). Erosion control measures shall be maintained in such a manner as to ensure that erosion is prevented and sediment—laden water does not enter a drainage system, roadway, or violate applicable water quality standards.

(2). Sediment shall not be washed or swept into storm sewers, drainage ways, or water bodies.

(3). Sediment must be removed from behind all sediment control measures when it has reached a height of 1/3 the barrier height, and prior to the control measures removal.

(4). Removal of trapped sediment in a sediment basin or sediment trap or catch basins must occur when the sediment retention capacity has been reduced by 50 percent; is not functioning properly and/or at the completion of project.

(5). Cleaning of all structures, inlet protection BMPs, and sump pumps must be completed regularly and as required to ensure structures and inlets function properly and flow freely.

(6). Construction site exits shall be maintained in a condition that will prevent tracking or flow of mud onto the ROW or approved access point. The entrance may require periodic top dressing as conditions demand, and repair and/or cleanout of any structures used to trap sediment. Wheel washing shall be required to prevent sediment and material tracking on road surfaces if passive BMPs are not effective.

(f) INSPECTION

(1). The EPSCP must be kept onsite at all times. All measures shown on the plan must be installed properly to ensure compliance with SRC and State and Regulatory permits, and that sediment does not enter a surface water system, roadway, or other properties.

(2). Written EPSC inspection logs shall be maintained onsite and available to City inspectors upon request.

(3). All BMPs shall be inspected at least every week. When a rainfall event exceeds 1/2-inch in a 24-hour period, daily inspection of the erosion controls, sediment controls, and discharge outfalls must be conducted and documented. Inspections shall be done by a representative of the permit registrant who is knowledgeable and experienced in the principles, practices, installation, and maintenance of erosion and sediment controls.

(g) INACTIVE CONSTRUCTION PERIODS AND POST-CONSTRUCTION

(1). Should work cease in any area for 14 days, the inactive area must be stabilized with appropriate soil stabilization BMPs. If all construction activity ceases the entire site must be temporarily stabilized using vegetation, heavy mulch layer, temporary seeding, or other method.

(2). All temporary erosion prevention and sediment control facilities shall be removed by the contractor within 30 days after permanent landscaping/vegetation is established and the threat of erosion and sediment transport has been mitigated.

(3). Temporary grass cover measures must be fully established by October 15 or other cover measures (i.e., erosion control blankets with anchors, one-inch of straw mulch, six mil HDPE plastic sheet, etc.) shall be in place over all disturbed soil areas

until April 30. To establish an adequate grass stand for controlling erosion by October 15, it is recommended that seeding and mulching occur by September 1.

(4). Permanent erosion control vegetation on all embankments and disturbed areas shall be re-established as soon as construction is completed.

(h) SPECIFICATIONS

(1). Soil preparation. Topsoil should be prepared according to the landscape plans, if available, or recommendations of the grass seed supplier. Slopes shall be textured before seeding by rack walking (i.e., driving a crawling tractor up and down the slopes to leave a pattern of cleat imprints parallel to slope contours) or other method to provide stable areas for seeds to rest.

(2). Seeding. Erosion control grass seed mix shall be as follows: Dwarf grass mix (low height, low maintenance) consisting of dwarf perennial ryegrass (80 percent by weight), creeping red fescue (20 percent by weight). Application rate shall be 100 pounds per acre minimum.

(3). Grass seed shall be fertilized at a rate of ten pounds per 1,000 square feet with 16-16-16 slow release type fertilizer. Disturbed areas within 50 feet of water bodies and wetlands must use a non-phosphorous fertilizer. (4). The application rate of fertilizers used to reestablish vegetation shall follow manufacturer's recommendations. Nutrient releases from fertilizers to surface waters shall be minimized. Time release fertilizers shall be used. Care shall be made in the application of fertilizers within any waterway riparian zone to prevent leaching into the waterway.

(5). When used, hydromulch shall be applied with grass seed at a rate of 2,000 pounds per acre between April 30 and June 10, or between September 1 and October 1. On slopes steeper than ten percent, hydroseed and mulch shall be applied with a bonding agent (tackifier). Application rate and methodology shall be in accordance with seed supplier recommendations.

(6). When used in lieu of hydromulch, dry, loose, weed-free straw used as mulch shall be applied at a rate of 4,000 pounds per acre (double the hydromulch application requirement). Anchor straw by working in by hand or with equipment (rollers, cleat trackers, etc.). Mulch shall be spread uniformly immediately following seeding.


(7). When conditions are not favorable to germination and establishment of the grass seed, the Contractor shall irrigate the seeded and mulched areas as required to establish the grass cover.


(8). Sediment fences shall be constructed of continuous filter fabric to avoid use of joints. When joints are necessary, filter cloth shall be spliced together only at a support post, with a minimum six—inch overlap, and both ends securely fastened to a post.


(9). The standard strength filter fabric shall be fastened securely to stitched loops installed on the upslope side of the posts, and six inches of the fabric shall be extended into the trench. The fabric shall not extend more than 30 inches above the original ground surface. Filter fabric shall not be stapled to existing trees.

(10). Bio-filter bags shall be clean 100 percent wood product waste. Bags shall be 18-inch x 18-inch x 30-inch, weigh approximately 45 pounds, and be contained in a bag made of 1/2-inch plastic mesh.


(11). Minimum wet weather slope protection. For 3H:1V or steeper slopes use Bon Terra Type C2 or North American Green Type C125 erosion control blankets. Use a minimum of two inches straw mulch or North American Green Type S150 for slopes flatter than 3H:1V and greater than 6H:1V. Slopes flatter than 6H:1V use one inch straw mulch, hydroseed with hydromulch and tackifier. Slope protection shall be placed on all disturbed areas immediately after completion of each section of construction activity, until the erosion control seeding has been established. As an option during temporary or seasonal work stoppages, a six-mil HDPE plastic sheet may be placed on exposed slopes. The plastic sheet shall be provided with an anchor trench at the top and bottom of the slope, and shall be sandbagged on the slopes as required to prevent damage or displacement by wind.










SURFACING LEGEND HEAVY DUTY ASPHALT 3.5" AC (2 LIFTS) OVER 12" CR BASE OVER COMPACTED SUBGRADE LIGHT DUTY ASPHALT 3.5" AC (2 LIFTS) OVER 6" CR BASE OVER COMPACTED SUBGRADE PEDESTRIAN CONCRETE 4" 3300 PSI PCC OVER 2" CR BASE OVER COMPACTED SUBGRADE HEAVY DUTY CONCRETE ... A. 7" 3300 PSI PCC OVER 2" CR BASE OVER COMPACTED SUBGRADE \odot TYPE 'C' CURB E END CURB M MATCH RW SEGMENTAL RETAINING WALL S SAWCUT T TRUNCATED DOMES (\mathbf{W}) WHEELSTOPS 1









- SEE CONSTRUCTION DRAWINGS FOR PIPE SIZE,
- FRAME & GRATE SHALL BE ASTM A-36 STEEL
- HOT-DIPPED GALV. AFTER CONSTRUCTION. ALL CONCRETE TO BE 4000 PSI MIN AT 28 DAYS.
- PRIOR TO CB INSTALLATION, CONTRACTOR SHALL VERIFY RIM ELEVATIONS LISTED AGAINST DITCH & FINISH GRADE ELEVATIONS, & NOTIFY CITY OF ANY

- . SEE GRADING PLAN FOR LOCATION OF LIGHT AND HEAVY DUTY PAVEMENT.

- AND TO MAINTAIN STRUCTURAL INTEGRITY OF NATIVE SUBGRADE SOILS.
- EQUIPMENT ALLOWED ON SUBGRADE FOLLOWING OVEREXCAVATION. . SUBGRADE TO BE PROOFROLLED IMMEDIATELY PRIOR TO PLACING BASEROCK. BASEROCK TO BE
- PROOFROLLED IMMEDIATELY PRIOR TO PAVING. CONTRACTION JOINTS SHALL BE PLACED AT 15' MIN. INTERVALS AND SHALL EXTEND AT
- LEAST 50% THROUGH THE CURB SECTION. . ALL CONCRETE SHALL BE 3300 PSI @ 28 DAYS, MAX 5" SLUMP, 4.5% AIR (±1.5%).
- CURBS TO CURE A MINIMUM OF 7 DAYS PRIOR TO PLACING FINAL BASEROCK AND PAVING. USE TYPE 1 OR 1-D CLEAR CURING COMPOUND.


NOTE: CONTRACTOR TO VERIFY CB DATA & FINISH GRADE ELEV'S PRIOR TO INSTALLATION TO ENSURE THAT TOP OF CB DOES NOT EXTEND ABOVE SURROUNDING GRADE UNLESS OTHERWISE SPECIFICALLY NOTED ON THE DRAWINGS OR


18" MAX.


PLAN

2'4-3/4"

2' 3-3/8"







REID SAUNDERS ASSOCIATION

DRAWINGS FOR:

AC+CO ARCHITECTURE CONTACT: NUMBER:

LANDSCAPE ARCHITECT:

LAURUS DESIGNS, LLC LAURA ANTONSON, RLA, ASLA 1012 PINE STREET SILVERTON, OREGON 97381 503.784.6494 LAURA@LAURUSDESIGNS.COM

3985 LINDBURG ROAD SE SALEM, OREGON

SHEET INDEX:

LO.O COVER SHEET

- PLANTING PLAN L1.1
- PLANTING PLAN AND NOTES L1.2
- PLANT SCHEDULES AND DETAILS L1.3
- xL2.1 IRRIGATION PLAN
- xL2.2 IRRIGATION PLAN AND SCHEDULE
- xL2.3 IRRIGATION DETAILS AND NOTES







1012 Pine Street Silverton, Oregon 503.784.6494 Project #: 1449C

VICINITY MAP:



PROJECT SITE


> CALL BEFORE YOU DIG: 1.800.332.2344 www.callbeforeyoudig.org

2022.0003 JOB NO. DATE JAN 30, 2023 DRAWN REVISIONS ARCHITECTUR COMMUNITY 1100 Liberty St SE, Suite 200 Salem, OR 97302-5385 P: 503.581.4114 www.accoac.com REID SAUNDERS


3985 LINDBURG RD SE SALEM, OREGON 97302

L0.0

SHEET



ements	Parking Lot Pla REQUIRED PLANTS: 1 MATURE TREE = 15 PU 1 SHADE TREE = 10 PU 1 EVERGREEN TREE = 5 PU 1 ORNAMENTAL TREE = 2 PU 1 LARGE SHRUB = 2 PU 1 SMALL/MEDIUM SHRUB = LAWN/GROUNDCOVER = 1	1 PLANT PER 20 SQUARE FEET = 1 PLANT UNIT (PU) PU		
	LANDSCAPE SQUARE FOOT NUMBER OF REQUIRED PU 40% PU REQUIRED AS TREE	s = 899 PU		
nt Units	Plants	# of Plants	Plant Units	_
310	Shade Trees	31	310	
40	Evergreen Trees	8	40	
12	Ornamental Trees	6	12	
260	Large Shrubs	130	260	
510	Small / Medium Shrubs	510	510	
99	Lawn / Groundcover	4952 sf	99	
1231	Total Plant Units*		1231	– Legena



ARCHITECTURE

COMMUNITY 1100 Liberty St SE, Suite


200 Salem, OR 97302-5385 P: 503.581.4114 www.accoac.com

SAUNDERS

3985 LINDBURG RD SE SALEM, OREGON 97302

REID

SHEET



- AND ECTO MYCORRHIZAL FUNGI INOCULATE SUCH AS
- 2" CAL. B&B TREE: 3 TEASPOONS
- 4" POT: 1/4 TEASPOON
- DEEP WATER IMMEDIATELY AFTER PLANTING.

- 13. PLANT QUANTITIES SHOWN ARE INTENDED TO ASSIST THE CONTRACTOR IN EVALUATING THEIR OWN TAKE-OFFS. IF THERE IS A DISCREPANCY BETWEEN PLANT QUANTITIES AND SYMBOLS SHOWN, USE THE LARGER OF THE TWO AMOUNTS. CONTRACTOR IS RESPONSIBLE FOR ALL FINAL QUANTITIES.
- 14. NOTIFY LANDSCAPE ARCHITECT OF PLANT SUBSTITUTIONS.

DO NOT USE ON RHODODENDRON/AZALEA, HUCKLEBERRY,

8. PLANTING: VERIFY SOIL IS APPROPRIATELY DRY FOR DIGGING. SEE DETAILS THIS SHEET FOR HOLE DEPTH, WIDTH AND BACKFILL.

9. MOUND PLANTING BED AREAS 3% FOR POSITIVE DRAINAGE AND

10. BARK MULCH: SPREAD 2" MAX. DEPTH AGED FIR MULCH IN ALL PLANTER BEDS AND OPEN LANDSCAPE AREAS. KEEP MULCH

11. FERTILIZER: DO NOT USE ADDITIONAL FERTILIZERS ON NEWLY





2" TO 6" ROUND ROCK



Designs, LLC



1. VERIFY ALL UTILITIES PRIOR TO CONSTRUCTION. SEE CIVIL DRAWINGS. CALL BEFORE YOU DIG. NOTIFY LANDSCAPE ARCHITECT OF CONFLICTS.

1' TO 3' DIAMETER ROCK BOULDERS

- 2. SEE ARCHITECTURAL DRAWINGS FOR SITE PLAN.
- 3. SEE CIVIL DRAWINGS FOR GRADING, UTILITIES, AND STORMWATER FACILITY.
- 4. PLANTING REQUIREMENTS SEE TABLE THIS SHEET.
- 5. PLANT SCHEDVLE SEE SHEET L1.2.
- 6. PLANTING NOTES AND DETAILS SEE SHEET L1.3.
- 7. IRRIGATION PLAN SEE SHEETS L2.1 AND L2.2.



1012 Pine Street Silverton, Oregon 503.784.6494 Project #: 1449C





aned and sealed documents prepared hitects and/or their Consultants, and any of the documents transmitted by mail, fax ectronically or otherwise, the original signed and led documents shall govern

2022.0003 JOB NO.

DATE JAN 30, 2023

DRAWN

REVISIONS



ARCHITECTURE COMMUNITY 1100 Liberty St SE, Suite 200 Salem, OR 97302-5385 P: 503.581.4114

<u>www.accoac.com</u> REID SAUNDERS


3985 LINDBURG RD SE SALEM, OREGON 97302





20'





QTY BOTANICAL / COMMON NAME SIZE Acer palmatum 'Bloodgood' / Bloodgood Japanese Maple 1″ Cal., B&B Cornus nuttalii x florida 'Eddie's White Wonder' / Eddie's White Wonder Dogwood 11/2″ Cal., B&B 1″ Cal., B&B, Lagerstroemia indica x fauriei 'Zuni' / Lavender Crape Myrtle Multi-Trunk Multi-trunk Nyssa sylvatica 'Zydeco Twist' / Zydeco Twist Tupelo 1 1/2″ Cal., B&B Picea pungens 'Glauca' / Blue Colorado Spruce 6′–8′ Ht., B&B Stewartia pseudocamellia / Japanese Stewartia 1 1/2" Cal., B&B Styrax japonicus / Japanese Snowbell 1 1/2" Cal., B&B Tsuga mertensiana / Mountain Hemlock 6′–8′ Ht., B&B QTY BOTANICAL / COMMON NAME size Abelia x grandiflora `Kaleidoscope` / Glossy Abelia 2 Gal. 29 Berberis thunbergii 'Concorde' / Concorde Japanese Barberry 2 Gal. 39 Choisya ternata / Mexican Orange 5 Gal. Cupressus macrocarpa 'Goldcrest' / Goldcrest Monterey Cypress 5 Gal. Escallonia x exoniensis 'Fradesii' / Pink Princess Escallonia 5 Gal. Ilex crenata 'Sky Pencil' / Sky Pencil Japanese Holly 24"-30" Ht. Ilex crenata 'Soft Touch' / Soft Touch Japanese Holly 2 Gal. Nandina domestica 'Gulf Stream' / Gulf Stream Heavenly Bamboo 2 Gal. Nandina domestica 'Nana' / Dwarf Heavenly Bamboo 2 Gal. Rhaphiolepis indica 'Conor' / Eleanor Tabor Indian Hawthorn 3 Gal. Rhododendron x 'P.J.M.' / PJM Rhododendron 3 Gal. QTY BOTANICAL / COMMON NAME SIZE Calamagrostis x acutiflora 'Karl Foerster' / Karl Foerster Feather Reed Grass 1 Gal. Carex oshimensis 'Evergold' / Evergold Japanese Sedge 1 Gal. Iberis sempervirens 'Alexander's White' / White Evergreen Candytuft 1 Gal. Miscanthus sinensis 'Morning Light' / Morning Light Eulalia Grass 2 Gal. 179 Pennisetum alopecuroides 'Little Bunny' / Little Bunny Fountain Grass 1 Gal. QTY BOTANICAL / COMMON NAME SIZE AND NOTES SPACING 200 Prunus laurocerasus 'Mount Vernon' / Mount Vernon English Laurel 1 Gal. 48″ o.c. QTY BOTANICAL / COMMON NAME spacing SIZE Arctostaphylos uva-ursi / Kinnikinnick 1 Gal. 36″ o.c. Iberis sempervirens 'Alexander's White' / White Evergreen Candytuft 1 Gal. 30″ o.c. Phlox subulata / Creeping Phlox 1 Gal. 24″ о.с. Rubus calycinoides `Emerald Carpet` / Emerald Carpet Creeping Raspberry 1 Gal. 36″ o.c. Sedum rupestre 'Angelina' / Angelina Sedum 1 Gal. 12″ o.c.

Laurus Designs, LLC



1012 Pine Street Silverton, Oregon 503.784.6494 Project #: 1449C

> GISTERN COMSTABLE AN PORSON FM

APE ARC t conflicts are discovered between t signed and sealed documents prepared b Architects and/or their Consultants, and any

ppy of the documents transmitted by mail, fax electronically or otherwise, the original signed and sealed documents shall govern.

2022.0003

JAN 30, 2023 DATE

DRAWN

JOB NO.

REVISIONS



ARCHITECTURE COMMUNITY 1100 Liberty St SE, Suite 200 Salem, OR 97302-5385 P: 503.581.4114

www.accoac.com REID

SAUNDERS

3985 LINDBURG RD SE SALEM, OREGON 97302



May 05, 2023

Planning Manager City of Salem Community Development Planning Division 555 Liberty St SE Room 305 Salem, OR 97301-3503

i.

RE: Reid Saunders Association Strong Rd SE & Lindburg Rd SE Salem, OR 97302

To Whom it May Concern:

Our written statement to criteria found in SRC 250.005, d, 2 is as follows:

- A. The purpose underlying the specific development standard proposed for adjustment is:
 - *i.* Clearly inapplicable to the proposed development; or
 - *ii.* Equally or better met by the proposed development.
 - a. Answer (Adjustment 1 Request: Setbacks):
 - Given the existing lot and its physical constraints our office does not believe the required 10'-20' setback to private drive and property lines can be obtained in all areas of the site. We have provided this along the east facade, although due to the site irregular shape and the planned private drive, this is unattainable on the north, south and west facades. Along the west, the private drive is between 22' to 59' from the facade. Along the north, the façade is 95' to 100' from the property line. Along the south, the façade is 10' to 22' from the property line. To provide a building that would comply with this standard is impossible on the north because the site is bisected with the private drive. Due to the angle of the private drive and location on the site, a building that would comply with the standard on the west would be an irregular shaped building with non-traditional construction, and therefore, detracting from the intent of the standard. The utility easement prohibits the SE corner of the building from complying. We feel the proposed development equally or better meets the intent of the setback requirements rather than an irregular and massive building on the site.
 - ii. Due to the angled private drive, the 20' minimum required setback from parking lots abutting streets cannot be met. There is not adequate room on the site to accommodate this setback along the private drive nor Lindburg Rd. There is a pinch point due to the angled private drive that the parking cannot accommodate. We have gotten the surface parking lot 20'-0" from the private road; however, the constraints of the site limit us to not be able to achieve 20'-0" from the right-of-way, which is inclusive of the entire street section of landscape strips and sidewalks. We believe our proposed development meets the intent of the setback requirements because the areas between the road and parking area are



City of Salem Community Development Planning Division Reid Saunders Association Class 2 Adjustment R3 May 05, 2023 Page 2

heavily landscaped and will provide visual screening of the parking lot, which will offset the reduced setback depth.

- b. Answer (Adjustment 2 Request: Frontage): Due to the extensive frontage of this corner lot, a building that would comply with the frontage requirement of 70% along Strong Road SE and Lindburg Road SE is unfeasible. The building would need to be disproportionately long and narrow to meet this standard. This also would create additional site disturbance than necessary. The site is also bisected along both frontages with the private drive, making frontage unachievable. We have provided 37% frontage along Strong Rd SE and 25% frontage along Lindburg Road SE. We are proposing a building that has a first floor building height of at least 14 feet. We are providing large ground floor windows facing Strong Rd and Lindburg Road, totaling 41% of the façade. We are providing a primary building entrance adjacent to the intersection of Strong Road and Lindburg Road. We are also providing large overhanging soffits around the first floor building area and a canopy in the entry adjacent the surface parking lot and ADA stalls. These building elements we believe will offset the smaller sized building and reduced lot frontage by ensuring that those portions of the building which do occupy the required setbacks along the public street are designed to visually reinforce and support an active and inviting pedestrian environment at the intersection of Strong Road and Lindburg Road, which is the key most prominent and significant street intersection within the Fairview Training Site located in the core of the Village Center area. We feel we have met the intent of the standard to the best of our ability given the restrictions of the site.
- c. Answer (Adjustment 3 Request: FAR): Due to the large area of the site, a building that would meet the standard floor area ratio requirement of 0.75 would be enormous. This standard would require a 40,000 square foot building on the site. Also, because of the private drive, landscaping and sidewalk requirements and GSI detention, there is no room left on the site for a building this size. We have provided a 9,000 square foot building in a 52,093 square foot lot, resulting in a FAR of 0.17. We are deficient to the standard by 0.58. We believe a building meeting this standard would be infeasibly large and would result in failing all other required standards. We are proposing a building that has a first floor building height of at least 14 feet. We are providing large ground floor windows facing Strong Rd and Lindburg Road, totaling 41% of the façade. We are providing a primary building entrance adjacent to the intersection of Strong Road and Lindburg Road. We are also providing large overhanging soffits around the first floor building area and a canopy in the entry adjacent the surface parking lot and ADA stalls. These building elements we believe will offset the smaller sized building and reduced lot frontage by ensuring that those portions of the building which do occupy the required setbacks along the public street are designed to visually reinforce and support an active and inviting pedestrian environment at the intersection of Strong Road and Lindburg Road, which is the key most prominent and significant street intersection within the Fairview Training Site located in the core of the Village Center area. Therefore, we believe our proposed development equally or better meets the intent of this standard rather than a building that completely covers the site.
- d. Answer (Request for consideration under SRC 803.065 Alternative street standards: Street Cross Section): The development standard requires a 10' wide multi-use path on one side of the private drive, a 5' wide sidewalk on the other

City of Salem Community Development Planning Division Reid Saunders Association Class 2 Adjustment R3 May 05, 2023 Page 3

side of the private drive, and a 7' wide landscape strip on both sides of the private drive separating the walkways from the street. We have met this standard in almost all places of the site with the exception of the small area adjacent the ADA parking and along the north property line. At the parking, there is about a 20' length of sidewalk that does not allow for a 7' wide landscape buffer between the walkway and the private drive street parking. This is to provide a connection from the ADA parking stall to access the sidewalk and building. Along the north side of the property, the retaining wall needs to be offset from the property line due to grades. This moves the 10' walkway further south by about 4', which encroaches on the 7' wide landscape strip. This strip is now reduced to around 3' from the private drive. Because of the site constraints we request to be considered under SRC 803.065 for an alternative street standard.

B. If located within a residential zone, the proposed development will not detract from the livability or appearance of the residential area.

a. Answer: Not applicable, the proposed development is not within a residential zone. Note, the FMU zone this and adjacent properties is within does support residential uses. The proposed development will not detract from the livability and appearance of the area.

C. If more than one adjustment has been requested, the cumulative effect of all the adjustments result in a project which is still consistent with the overall purpose of the zone.

a. Answer: Yes, the cumulative effect of all of the requested adjustments will result in a project that is still consistent with the intent of the FMU zone. The requested adjustments will not detract from the intent and overall purpose of the zone.

Thank you for taking the time to review our statement. Feel free to reach out if you have any questions.

Sincerely,

Sarah Rose, AIA

Enc.

cc: Lisa Fordyce, <u>lisa@reidsaunders.org</u> Reid Saunders, <u>reid@reidsaunders.org</u>